

**READING AREA TRANSPORTATION STUDY
HIGHWAY PROJECT STATUS REPORT
MEETING JANUARY 8, 2026**

SR 12-03S Elizabeth Avenue (C-B. Rasiul)

MPMS 79467 - est let March 25, 2027

- DFV resubmitted September 9, 2025
- Preliminary H&H Analysis resubmission anticipated late December 2025
- Final TS&L resubmission anticipated late December 2025
- NPDES Permit pre-application meeting anticipated January 2026
- Preliminary ROW Plan resubmission anticipated late December 2025
- Preparation of existing Utility Location Plans ongoing

SR 12-04S Alsace Manor Intersection (C-B. Rasiul)

MPMS 110318 - est let October 22, 2026

- Final ROW Plan District comments received November 17, 2025 and BODD November 21, 2025
- ROW appraisal and negotiation to be performed by Arrow
- Final Design progressing
- NPDES Permit pre-application meeting anticipated January 2026
- Traffic submission (TCP, SPMP & Signals) anticipated January 2026
- Preparation of existing Utility Location Plans ongoing

SR 61-15M PA 61 Restoration Phase 2B, Zions Church Road to 4th Street (C-D. Molinaro)

MPMS 10867 – est let August 12, 2027

- Continuing to develop Model as Legal Document (MALD)
- Final Geotechnical Report submitted May 21, 2025, comments returned July 25, 2025, resubmitted September 4, 2025, approved September 15, 2025
- GP-11 submitted to DEP August 14, 2025, comments received October 3, 2025
- Phase II/III submitted July 10, 2025, approved October 22, 2025

SR 61-18S Route 61 Median Barrier South – Perry Wind (C-D. Molinaro)

MPMS 97258 – combined with MPMS 10867 – est let August 12, 2027

- 61 Median Barrier South will be included with MPMS 10867 – SR 61 Restoration Phase 2B

SR 73-06S SR 73/1005 Intersection Improvement (C-D. Molinaro)

MPMS 109222 – est let April 1, 2029

- 4(f) documentation development continues
- Design Field View submitted August 20, 2024, comments returned January 3, 2025, resubmitted February 26, 2025
- Meeting held November 14, 2025 with CRP and Environmental consultant to discuss remaining items for clearance. Meeting with farmer scheduled for 1/7/25.

SR 183-01S Bernville Road Study – New Schaefferstown Road North (C-M. Rhan)

MPMS 117719 – est let July 27, 2028

- Need additional funding source to start PE Phase – on hold for now

SR 183-02S SR 183 / Shartlesville Road Intersection (D. Patel)

MPMS 120974 – est let TBD

- Waiting for funding to start PE phase

SR 183-03S SR 183 (Bernville Road) Lane Drop Hourglass Fix (C – M. Rhan)

MPMS 117721 – est let TBD

- Final alternatives analysis report submitted to District for review

**READING AREA TRANSPORTATION STUDY
HIGHWAY PROJECT STATUS REPORT
MEETING JANUARY 8, 2026**

**SR 222-24S SB Auxiliary Lane-Wyomissing “Hard Shoulder” (C-J. Golomb)
MPMS 110008 – est let September 30, 2027**

- The Design Field View package was resubmitted by the designer on November 5, 2025 for consultant review. The consultant review comments were provided back to the designer to address on December 8, 2025 and are currently being revised by the designer. Resubmission is expected in January 2026.
- The project is proposed to be separated into two projects that will separate the northbound and southbound improvements, in general, due to funding constraints identified during recent TIP updates.
- The designer is currently in the process of revising the design schedule to address the prior change in let date and also the changes noted in bullet point 2, above.
- The designer has not yet resubmitted the Preliminary ROW plan, but it is expected in the near future.
- A meeting was held on December 8, 2025 between the designer, District 5-0, PADEP, and the Berks County Conservation District to discuss permitting.

**SR 222-28M US 222 Widening (C-D. Molinaro)
MPMS 61972 est let October 22, 2026**

- Pavement design submitted June 2, 2025, comments returned June 25, 2025
- Phase II/III submitted August 5, 2025 (WIP submitted October 23, 2025)
- SPMS for SUP submitted August 27, 2025, comments returned September 10, 2025
- Final Structure Plan submitted August 5, 2025, comments returned August 18, 2025, resubmitted October 21, 2025, comments returned November 7, 2025
- Roundabout agreement submitted to Maiden creek Twp. July 15, 2025
- Roundabout and Traffic Signal Maintenance Agreement submitted to Richmond Twp. on December 8 and 9, 2025.
- SUP Agreement submitted to CO December 11, 2025

**SR 422-23S Ben Franklin Congested Corridor (C-M. Rhan)
MPMS 110075 – est let March 11, 2027**

- Designer working on final ROW plan
- ADA ramps and TIF forms submitted for internal review
- ADA ramp and TIF comments sent on for District review
- Traffic signal plans submitted to District for review
- Pavement design submitted for internal review
- Pavement design comments sent to District for review
- Project being split into two projects due to funding issues – Eastern portion to remain under this MPMS number and proceed. Western portion has a new MPMS number to be done at a later date.

**SR 422-29M West Shore (US 422) Reconstruction Phase 2 Project (C-E. Armitage)
MPMS 72814 – est let April 1, 2034**

- Evaluation of track impacts with Norfolk Southern ongoing
- Various SEPS and final TS&L resubmissions pending
- Pavement Design resubmission anticipated January 2026
- Design Exception Request – Level 2 approved by District September 23, 2025
- Design Exception Request – Level 1 approved by FHWA December 9, 2025
- DFV FHWA concurrence received December 9, 2025; DFV Approval Letter to be distributed for signature late December 2025
- DDI Peer Review (geometric) by Kittelson received December 3, 2025
- Active Project Webpage www.422westshorebypass.com for additional updates

**READING AREA TRANSPORTATION STUDY
HIGHWAY PROJECT STATUS REPORT
MEETING JANUARY 8, 2026**

**SR 422-PH1 West Shore Bypass – Phase 1 (C-E. Armitage)
MPMS 114439 – est let July 13, 2028**

- Final Design progressing
- Various SEPS and final TS&L resubmissions pending

**SR 422-30M SR 422 in Sinking Spring (C-B. Rasiul)
MPMS 87688 - est let June 24, 2027**

- CE Reevaluation pending
- Coordination with Sinking Spring Borough and Berks County Redevelopment Authority regarding property acquisition is ongoing.
- Final ROW Plan submission anticipated Spring 2026
- Final Design progressing

**SR 662-02S Route 662 and Oley Turnpike Intersection (C-S. Sartori)
MPMS 105963 – est let February 17, 2028**

- Public meeting held on September 23, 2025
- DFV Approved on October 16, 2025
- Infiltration Testing completed on November 3, 2025
- Consulting Party held on November 13, 2025
- Supplement 5 for conversion to Adverse Effect and CE Level 2 executed on November 14, 2025

**SR 737-SLR SR 737 (Krumsville Road) Slope Repair (C-D. Molinaro)
MPMS 117723 – est let TBD**

- Study complete; awaiting 2027 TIP to begin PE

**SR 3023-04S State Hill Road from Colony Drive to SR 222 SB Ramps (C-J. Golomb)
MPMS 105954 – est let May 11, 2028**

- The Design Field View submission review has not yet been completed as of December 18, 2025.
- The designer is expected to resubmit the TS&L packages along with the SEPS during Q1 2026.
- Consultant review comments were provided to the designer on October 3, 2025. The designer has been addressing the consultant review comments which required additional field survey and investigation. The resubmission of the Preliminary ROW plan is expected in Q1 2026.

**SR 3023-05S State Hill Road - SR 222 SB Ramps to Norfolk Southern RR (C-J. Golomb)
MPMS 117603 – est let May 13, 2027**

- Railroad coordination with District Railroad Coordinator is ongoing.
- The public meeting was held on October 20, 2025. The public comment period was open until November 20, 2025 during which approximately 150 public comments were received. The designer is in the process of reviewing and developing responses to all comments.

**SR 3023-06S State Hill Road - Norfolk Southern RR to Penn Avenue (C-J. Golomb)
MPMS 117620 – est let January 18, 2029**

- The HRSF is still under review by PHMC as no comments/approval have been provided. Comments/approval were expected in the first quarter of 2025. No comments nor approval have been provided to date. October 2, 2025 update - A follow-up has been submitted requesting the current status of the review. This task is ongoing.
- The District review of the alternatives analysis is ongoing.
- The HRSF is currently under District review.

**READING AREA TRANSPORTATION STUDY
HIGHWAY PROJECT STATUS REPORT
MEETING JANUARY 8, 2026**

SR 3222-02M Lancaster (US 222 Bus) Corridor Study (C – M. Rhan)
MPMS 102161 – est let April 1, 2028

- Project coordination continues
- Crash data evaluation continues
- Survey ongoing
- Work continues on preliminary corridor and intersection alternatives

**READING AREA TRANSPORTATION STUDY
HIGHWAY PROJECT STATUS REPORT
MEETING JANUARY 8, 2026**

ACRONYM REFERENCE	
ACM/LBP	ASBESTOS CONTAINING MATERIAL / LEAD BASED PAINT
ADA	AMERICAN WITH DISABILITIES ACT
BCCD	BERKS COUNTY CONSERVATION DISTRICT
BRPA	BRIDGE AND ROADWAY PROGRAMMATIC AGREEMENT
CE	CATEGORICAL EXCLUSION
CEE	CATEGORICAL EXCLUSION EVALUATION
CO	CENTRAL OFFICE
CRP	CULTURAL RESOURCES PROFESSIONAL
DCNR	DEPARTMENT OF CONSERVATION AND NATURAL RESOURCES
DEP	DEPARTMENT OF ENVIRONMENTAL PROTECTION
DFV	DESIGN FIELD VIEW
DO	DISTRICT OFFICE
E&S	EROSION AND SEDIMENTATION
ESA	ENVIRONMENTAL SITE ASSESSMENT
FD	FINAL DESIGN
FHWA	FEDERAL HIGHWAY ADMINISTRATION
H&H	HYDROLOGIC AND HYDRAULIC
HOP	HIGHWAY OCCUPANCY PERMIT
HRSF	HISTORIC RESOURCE SURVEY FORM
JD	JURISDICTIONAL DETERMINATION
JPA	JOINT PERMIT AGREEMENT
L&G	LINE AND GRADE
LGTS	LINE, GRADE AND TYPICAL SECTION
MPT	MAINTENANCE AND PROTECTION OF TRAFFIC
NOITE	NOTICE OF INTENT TO ENTER
NPDES	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM
NTP	NOTICE TO PROCEED
PCSWM	PERSONAL COMPUTER STORM WATER MODEL
PHMC	PA HISTORICAL AND MUSEUM COMMISSION
PNDI	PENNSYLVANIA NATURAL DIVERSITY INVENTORY
POA	POINT OF ACCESS
PS&E	PLANS, SPECIFICATIONS AND ESTIMATE
QAQC	QUALITY ASSURANCE / QUALITY CONTROL
ROW	RIGHT OF WAY
RSGER	RECONNAISSANCE SOILS AND GEOLOGICAL ENGINEERING REPORT
SEPS	SUBSURFACE EXPLORATION PLANNING SUBMISSION
SFV	SCOPE AND FIELD VIEW
SHPO	STATE HISTORIC PRESERVATION OFFICE
SPMP	SIGNING AND PAVEMENT MARKING PLAN
SUE	SUBSURFACE UTILITY ENGINEERING
T&E	THREATENED AND ENDANGERED SPECIES COORDINATION
TCP	TRAFFIC CONTROL PLAN
TIF	TECHNICALLY INFEASIBILITY FORM
TS&L	TYPE, SIZE AND LOCATION
USFWS	UNITED STATES FISH AND WILDLIFE SERVICE