

**READING AREA TRANSPORTATION STUDY
BRIDGE STATUS REPORT
MEETING MAY 1, 2025**

**SR 183-06B over Little Northkill Creek & Trib. to Little Northkill Creek (B. Presinal)
MPMS 91976 – est let April 1, 2028**

- Obtaining supplemental survey
- Kick-off meeting held February 7, 2025
- PA One Call completed February 12, 2025
- NOITE letters sent out March 14, 2025
- Survey began within PennDOT's ROW March 4, 2025

**SR 419-01B Rehrersburg Road over Mill Creek (C-L. Glavin)
MPMS 92079 – est let June 5, 2025**

- GP-11 Permit comments addressed and GP-11 authorized January 21, 2025
- Final structure plan comments received April 9, 2025
- RULDs approved by the District
- DM-3 Plans check submitted to District March 27, 2025
- Final MPT, 901, and SPM plans submitted to District for final approval April 11, 2025
- 90% Constructability Review submitted to District March 27, 2025
- Developing bid package

**SR 419-02B North Third Street over Tulpehocken Creek (C-L. Glavin)
MPMS 91908 – est let January 14, 2027**

- Stantec continues to proceed with final design
- Anticipate waterway permit submissions in May 2025
- Final ROW plan is in development
- Infiltration testing boring contract issues; Infiltration testing anticipated for early May 2025

**SR 419-03B Rehrersburg Road over Trib Mill Creek (C-M. Rhan)
MPMS 110014 – est let April 1, 2026**

- Working on wetlands report-need to access property
- H&H comments sent to designer February 28, 2025
- Safety Review approved March 10, 2025
- TS&L resubmitted to District April 4, 2025; comments sent back April 15, 2025

**SR 422-21B Penn Avenue over Cacoosing Creek (C-S. Eskesen)
MPMS 92070 – est let April 9, 2026**

- Public meeting to be held April 23, 2025 at Sinking Spring Borough Hall
- CE Level 1B development continues – Section 106 clearance in progress
- Design Field View submission development continues
- Existing Utility Location Plans development continues
- Preliminary H&H Analysis review comments received March 5, 2025; revisions in progress
- Subsurface Boring, Sampling and Testing Contract bid awarded low bidder Terra Testing in March 2025
- Final TS&L accepted as noted pending H&H approval
- Preliminary ROW Plan development continues

**READING AREA TRANSPORTATION STUDY
BRIDGE STATUS REPORT
MEETING MAY 1, 2025**

**SR 501-02B Lancaster Ave over Swatara Creek (C-L. Glavin)
MPMS 110016 – est let September 17, 2026**

- The HRSF form was posted to PATH; 30-day comment period has ended and CE is updated with updated information.
- DFV approved by District February 10, 2025
- CE is updated and will be submitted to District for review in early May 2025
- Final design supplement is complete, NTP will be issued when CE is approved

**SR 645 Camp Swatara Road Bridge over Little Swatara Creek (C-M. Rhan)
MPMS 85670 – est let June 26, 2025**

- Waterway permit resubmitted to DEP March 24, 2025
- Final TCP approved February 24, 2025
- 901 special provision approved February 14, 2025
- Final Structure Plan approved April 3, 2025
- Ongoing utility coordination
- 90% constructability review submitted March 13, 2025, comments received March 27, 2025, responses sent to District April 16, 2025
- Final plan check submitted March 13, 2025; comments received April 8, 2025 – sent to designer

**SR 724 Main Street over Allegheny Creek (C-B. Talmadge)
MPMS 10700 – actual let April 10, 2025**

- All clearances including Utility and ROW were obtained
- Project was let April 10, 2025; Lobar Site Development Corp responsible bidder
- Pre-Con meeting to be scheduled in the next few weeks; NTP to contractor anticipated on May 27, 2025

**SR 1015 Donat Road over Stoney Run (C- D. Molinaro)
MPMS 85643 – est let August 21, 2025**

- SPMP accepted January 29, 2025
- Submitted Subsurface Foundation Report March 11, 2025, comments returned March 25, 2025, resubmitted April 3, 2025, approved April 9, 2025
- Submitted Structure Plan March 3, 2025, comments returned March 25, 2025
- DM3 submitted April 3, 2025, comments returned April 16, 2025
- DEP accepts permit application April 16, 2025 as administratively complete and begins technical review

**Berks Box Culvert Bundle (C-L. Glavin)
MPMS 110011 – est let September 25, 2025**

SR 1026 Long Lane over West Branch of Pine Creek in Pike Township – est let September 25, 2025

- JPA submitted in KEES April 3, 2025
- Final Structure comments received and sent to designer April 4, 2025

SR 1035 Valley Road over Toad Creek in Longswamp Township

- Project design complete; project Let February 27, 2025.

SR 2032 Race Street over Swamp Creek Tributary in Bechtelsville

- Right of way negotiations in progress
- E&S approved April 10, 2025 from BCCD
- Final structure plans submitted March 5, 2025; comments received from consultant reviewer April 3, 2025 and sent to designer

**READING AREA TRANSPORTATION STUDY
BRIDGE STATUS REPORT
MEETING MAY 1, 2025**

SR 1029 Smoketown Road over Little Sacony Creek (C-B. Rasiul)
MPMS 116478 – est let February 26, 2026

- Stream relocation/restoration design continues
- Final ROW Plan submission anticipated April/May 2025
- Design Field View approved March 5, 2025
- 30% Constructability Review approved February 19, 2025
- Preliminary H&H Analysis resubmission anticipated late April 2025
- Final Structure Plan development continues
- Erosion and Sediment Control Plan development continues
- Joint Permit submission anticipated Spring 2025
- Initial Utility field meeting to be held April 29, 2025

SR 2005-03B 5th Street Bridge over Norfolk Southern Railroad (C-S. Sartori)
MPMS 10613 – est let June 29, 2028

- ACM/LBP approved on February 20, 2025
- Coordination with Kris Thompson and Section 106 on-going

SR 2016 over Reading, Blue Mountain & Northern Railroad (C-M. Rhan)
MPMS 10527 – est let February 26, 2026

- Monthly status meetings to get through FD continue
- Railroad coordination ongoing
- Utility coordination ongoing
- TCP received and reviewed; comments sent to District
- ROW acquisition/appraisals started
- Working on revised construction cost estimate
- Working on final bridge structure plan revisions

SR 2045 Funk Road over Trib to Ironstone Creek (C-S. Sartori)
MPMS 10751 – est let November 5, 2026

- Supplement for Phase 1 Archeology executed March 13, 2025
- H&H comments returned March 21, 2025
- TSL comments returned March 24, 2025
- SEPS comments returned April 15, 2025
- The Line and Grade Typical Section comments returned April 17, 2025

SR 2087 Centre Avenue over Norfolk Southern Railroad (C-S. Sartori)
MPMS 91995 – est let June 29, 2028

- Coordination with Kris Thompson and Section 106 on-going

SR 3024 (Alleghenyville Road) over I-176 (C-B. Talmadge)
MPMS 110017 – actual let February 27, 2025

- All clearances including Utility and ROW were obtained
- Project was let on February 27, 2025; J. D. Eckman Inc. responsible bidder
- Pre-construction meeting was held on April 2, 2025; contractor expected to be issued NTP on April 14, 2025

SR 3037 Charming Forge over Mill Race Creek (C-L. Glavin)
MPMS 94290 – est let April 5, 2029

- Revised Preliminary ROW plans submitted to District for review
- Developed items for public meeting to be held May 5, 2025 at Marion Township building

**READING AREA TRANSPORTATION STUDY
BRIDGE STATUS REPORT
MEETING MAY 1, 2025**

SR 4015 Tilden Road Bridge (C-B. Talmadge)

MPMS 10702 – actual let March 27, 2025

- All clearances including Utility and ROW were obtained
- Project was let on March 27, 2025; Construction Masters Services LLC responsible bidder
- Pre-construction meeting will be scheduled in the next few weeks; NTP to contractor is anticipated May 12, 2025

SR 4040 (Old Route 22) Bridge Bundle (C-D. Lerch)

MPMS 110013 – est let February 26, 2026

- Revised TS&L submitted for review March 27, 2025

SR 4040 (Old Route 22) over Tributary to Northkill Creek (C-D. Lerch)

MPMS 110078 – est let February 26, 2026

- Project to be let with MPMS 110013
- Refer to MPMS 110013 for bullet points

SR 4028 (Old Route 22) over Maiden Creek Tributary (C-S. Eskesen)

MPMS 117726 – est let July 1, 2027

- Revised L&G submitted for review on January 17, 2025 – review on-going
- Preliminary TS&L and H&H analysis development continues

Dwight Street over Norfolk Southern Railroad (C-S. Eskesen)

MPMS 10727 – est let April 1, 2027

- Development of alternatives analysis for vertical alignments to meet NSRR current minimum clearance requirements on-going
- Preparation of Historic Bridge Rehabilitation Analysis on-going

**READING AREA TRANSPORTATION STUDY
BRIDGE STATUS REPORT
MEETING MAY 1, 2025**

ACRONYM REFERENCE	
ACM/LBP	ASBESTOS CONTAINING MATERIAL / LEAD BASED PAINT
ACOE	ARMY CORPS OF ENGINEERS
ADA	AMERICAN WITH DISABILITIES ACT
BCCD	BERKS COUNTY CONSERVATION DISTRICT
BRPA	BRIDGE AND ROADWAY PROGRAMMATIC AGREEMENT
CBR	CONSTANT BIT RATE
CE	CATEGORICAL EXCLUSION
CEE	CATEGORICAL EXCLUSION EVALUATION
CRP	CULTURAL RESOURCES PROFESSIONAL
DCNR	DEPARTMENT OF CONSERVATION AND NATURAL RESOURCES
DEP	DEPARTMENT OF ENVIRONMENTAL PROTECTION
DFV	DESIGN FIELD VIEW
DO	DISTRICT OFFICE
E&S	EROSION AND SEDIMENTATION
ESA	ENVIRONMENTAL SITE ASSESSMENT
FHWA	FEDERAL HIGHWAY ADMINISTRATION
GP-11	GENERAL PERMIT – 11 (DEPARTMENT OF ENVIRONMENTAL PROTECTION)
H&H	HYDROLOGIC AND HYDRAULIC
HOP	HIGHWAY OCCUPANCY PERMIT
HRSF	HISTORIC RESOURCE SURVEY FORM
JD	JURISDICTIONAL DETERMINATION
JPA	JOINT PERMIT AGREEMENT
L&G	LINE AND GRADE
LGTS	LINE, GRADE AND TYPICAL SECTION
MPT	MAINTENANCE AND PROTECTION OF TRAFFIC
NOITE	NOTICE OF INTENT TO ENTER
NPDES	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM
NTP	NOTICE TO PROCEED
PHMC	PA HISTORICAL AND MUSEUM COMMISSION
PNDI	PENNSYLVANIA NATURAL DIVERSITY INVENTORY
POA	POINT OF ACCESS
PS&E	PLANS, SPECIFICATIONS AND ESTIMATE
ROW	RIGHT OF WAY
RSGER	RECONNAISSANCE SOILS AND GEOLOGICAL ENGINEERING REPORT
SEPS	SUBSURFACE EXPLORATION PLANNING SUBMISSION
SFV	SCOPE AND FIELD VIEW
SHPO	STATE HISTORIC PRESERVATION OFFICE
SPMP	SIGNING AND PAVEMENT MARKING PLAN
SUE	SUBSURFACE UTILITY ENGINEERING
T&E	THREATENED AND ENDANGERED SPECIES COORDINATION
TCP	TRAFFIC CONTROL PLAN
TIF	TECHNICALLY INFEASIBILITY FORM
TS&L	TYPE, SIZE AND LOCATION
USFWS	UNITED STATES FISH AND WILDLIFE SERVICE
WIP	WASTE INVESTIGATION PLAN