SR 10 Morgantown Road over Trib. Conestoga Creek (C- D. Molinaro) MPMS 10943 – est let March 14, 2024

- Project Let on March 14, 2024
- Kinsley Construction, Inc. low bidder

I-78 Lenhartsville Bridge (B. Rotz)

MPMS 97274 – Project selected for P3 Pathways project

- Project details are available at <u>www.penndot.gov/i78Lenhartsville</u>.
- Joint Permit Application revised and resubmitted to DEP on February 16, 2024
- NPDES permit submitted on August 14, 2023. Technical deficiency comments received on January 25, 2024. Permit revised and resubmitted on February 22, 2024.
- Coordination with DEP ongoing for wetland impacts and proposed mitigation. Wetland mitigation bank credits being secured.
- Preparing Final Traffic Control, Roadway and Structure Plans
- Anticipated pre-construction public meeting date targeted for May 15, 2024
- Anticipated construction start date is June 2024

SR 419-01B Rehrersburg Road over Mill Creek (C-C. Longenecker)

MPMS 92079 – est let June 5, 2025

- Final ROW plans recorded April 11, 2024.
- Structure Foundation Report approved April 10, 2024.
- Erosion and Sediment Control Plan submitted to District for review April 8, 2024.

SR 419-02B North Third Street over Tulpehocken Creek (C-D. Lerch) MPMS 91908 – est let May 22, 2025

- 4(f) documents have been signed by Central Office
- CEE submitted for review February 26, 2024
- Design Field View submitted for review February 12, 2024 including preliminary right of way, traffic control, erosion & sediment control and signing & pavement marking plans
- 30% constructability submitted February 13, 2024; comments returned March 11, 2024, resubmitted April 10, 2024
- Waterway permit pre-application meeting held April 4, 2024

SR 419-03B Rehrersburg Road over Trib Mill Creek (C-M. Rhan) MPMS 110014 – est let April 1, 2026

- Wetlands delineated; Working on report
- H&H being finalized working on TS&L
- L&G approved by District on Marcy 19, 2024
- Borings contract and NTP received March 18, 2024
- Borings lab testing contract submitted for review April 11, 2024

SR 422-21B Penn Avenue over Cacoosing Creek (C-B. Rasiul) MPMS 92070 – est let April 9, 2026

- Phase 1 ESA resubmitted for District review March 13, 2024
- Line & Grade, Typical Sections submitted for Department review February 6, 2024
- Existing Utility Location Plans development continues
- Preliminary H&H Analysis continues
- Final TS&L development continues
- Preliminary ROW Plan development continues

SR 501-02B Lancaster Ave over Swatara Creek (C-L. Glavin) MPMS 110016 – est let September 17, 2026

- JMT is currently working on completing the HRSF form for the NW Miller Property.
- Supplement to complete Preliminary Engineering executed January 22, 2024
- Awaiting Safety Review submission
- TS&L, SEPS, and H&H reports submitted. SEPS report approved April 12, 2024. TS&L and H&H under second review with consultant reviewer.
- Preliminary MPT submitted March 22, 2024, currently under District Review.

SR 645 Camp Swatara Road Bridge over Little Swatara Creek (C-M. Rhan) MPMS 85670 – est let April 10, 2025

- Held conference call on January 29, 2024 to discuss Structure Foundation report
- Structure Foundation report final comments sent to designer on February 23, 2024
- Held conference call on March 11, 2024 to discuss utilities
- Structure Foundation report approved April 10, 2024

SR 724 Main Street over Allegheny Creek (C-B. Talmadge) MPMS 10700 – est let April 10, 2025

- Final ROW plan recorded March 8, 2024
- Utility field meeting held on April 4, 2024
- ROW appraisals complete and negotiations underway

SR 1015 Donat Road over Stoney Run (C- D. Molinaro) MPMS 85643 – est let August 1, 2025

- HRSFs processed with Central Office and FHWA, completed and submitted in DEE on February 1, 2024, CE obtained March 15, 2024
- Final Design Tech proposal approved and NTP issued April 4, 2024
- Pre-application package submitted February 6, 2024, accepted February 21, 2024, DEP meeting being scheduled by the District
- Let date changed from April 1, 2027 to align with project schedule and funding

SR 1018 Stoney Run Valley Road over Maiden Creek (C – D. Molinaro) MPMS 85648 – est let July 11, 2024

- Final TCP resubmission made February 22, 2024 and approved March 8, 2024
- RULD approved February 28, 2024
- DM-3 Plans approved February 6, 2024
- Utility clearance received February 22, 2024

Berks Box Culvert Bundle (C-C. Longenecker)

MPMS 110011 – est let September 25, 2025

SR 1026 Long Lane over West Branch of Pine Creek in Pike Township – est let September 25, 2025

- Final ROW plan singed and ready to record in Courthouse
- Erosion and Sediment Control plan approved by District March 14, 2024
- SR 1035 Valley Road over Toad Creek in Longswamp Township
- GP-11 resubmitted to District for review April 5, 2024
- SFR approved March 8, 2024
- Right of way negotiations in progress
- SR 2032 Race Street over Swamp Creek Tributary in Bechtelsville
- Right of way negotiations in progress
- SFR approved March 8, 2024

SR 1029 Smoketown Road over Little Sacony Creek (C-B. Rasiul) MPMS 116478 – est let October 9, 2025

- Grim Homestead HRSF resubmitted September 12, 2023
- Stream relocation/restoration design continues
- Design Field View submission progressing
- SEPS Report submission anticipated late April 2024
- Preliminary H&H Analysis submission anticipated late April 2024
- Final TS&L submission anticipated late April 2024
- Preliminary Erosion and Sediment Control Plan development continues

SR 2005-03B 5th Street Bridge over Norfolk Southern Railroad (C-S. Sartori) MPMS 10613 – est let June 29, 2028

- Rehab Analysis and Feasibility studies on-going and will be submitted to the District CRP in next couple of months.
- Early Notifications posted by District CRP on December 11, 2023
- Structures Alternatives meeting held with Bridge Unit on January 30, 2024
- Alternatives meeting held with SR 2087 Centre Ave Team and District held on February 26, 22024
- Alternatives meeting held with SR 2087 Centre Ave Team, Central Office and FHWA held on March 12, 2024
- Alternatives meeting held with SR 2087 Centre Ave Team, District and City of Reading held on April 12, 2024

SR 2016 over Reading, Blue Mountain & Northern Railroad (C-M. Rhan) MPMS 10527 – est let February 27, 2025

- Received Final ROW plan District approval December 23, 2023
- PUC application field walk/meeting held January 24, 2024
- Monthly status meetings to get through FD continue
- Railroad coordination ongoing
- Working on MPT/detour route, temporary signal design
- E&S plan re-submitted to BCCD April 15, 2024
- Sent 60% constructability review comment responses January 18, 2024

SR 2045 Funk Road over Trib to Ironstone Creek (C-S. Sartori) MPMS 10751 – est let November 5, 2026

- ASTA Schedule uploaded
- NOITE Letters signed on January 29, 2024 and additional NOITE Letters signed on February 23, 2024
- Survey and initial Environmental field investigations completed

SR 2087 Centre Avenue over Norfolk Southern Railroad (C-S. Sartori) MPMS 91995 – est let June 29, 2028

- Profile increased 8' due to RR Requirements
- Three alternatives for the project and profile increase developed
- Alternatives meeting held with SR 2005– 5th Street Team and District on February 26, 22024
- Alternatives meeting held with SR 2005 5th Street Team, Central Office and FHWA on March 12, 22024
- Alternatives meeting held with SR 2005 5th Street Team, District and City of Reading on April 12, 2024

SR 3024 (Alleghenyville Road) over I-176 (C-B. Talmadge) MPMS 110017 – est let February 27, 2025

- Amended DFV approved February 8, 2024
- Amended TS&L approved March 13, 2024
- ROW appraisals complete and negotiations underway

SR 3037 Charming Forge over Mill Race Creek (C-C. Longenecker) MPMS 94290 – est let April 5, 2029

• Phase 2 Bog Turtle Survey field work began April 15, 2024

SR 4015 Tilden Road Bridge (C–B. Talmadge) MPMS 10702 – est let March 27, 2025

- Waterway permit issued February 26, 2024
- ROW plan recorded January 18, 2024
- ROW appraisals complete and negotiations underway

SR 4040 (Old Route 22) Bridge Bundle (C-D. Lerch) MPMS 110013 – est let February 26, 2026

- Two of the culverts are being redesigned to allow for oversize vehicle turning; progress on the others is on hold until these two catch up
- Combined E&S plans are on hold due to redesign of two culverts
- 60% constructability review approved February 23, 2024
- 04B JPA permit on hold due to redesign of two culverts
- Let date changed from January 16, 2025 to incorporate revisions for structures 02B & 03B

SR 4040 (Old Route 22) over Tributary to Northkill Creek (C-D. Lerch) MPMS 110078 – est let February 26, 2026

- Project to be let with MPMS 110013
- Refer to MPMS 110013 for bullet points
- Let date changed from January 16, 2025 to align with parent project

SR 4028 (Old Route 22) over Tributary to Northkill Creek (C-D. Lerch) MPMS 117726 – est let April 1, 2029

- Schedule in development; baseline uploaded
- Field survey and PA One Call complete
- Conceptual traffic control plan under review

ACRONYM REFERENCE	
ACM/LBP	ASBESTOS CONTAINING MATERIAL / LEAD BASED PAINT
ACOE	ARMY CORPS OF ENGINEERS
ADA	AMERICAN WITH DISABILITIES ACT
BCCD	BERKS COUNTY CONSERVATION DISTRICT
BRPA	BRIDGE AND ROADWAY PROGRAMMATIC AGREEMENT
CBR	CONSTANT BIT RATE
CE	CATEGORICAL EXCLUSION
CEE	CATEGORICAL EXCLUSION EVALUATION
CRP	CULTURAL RESOURCES PROFESSIONAL
DCNR	DEPARTMENT OF CONSERVATION AND NATURAL RESOURCES
DEP	DEPARTMENT OF CONSERVATION AND NATORAL RESOURCES
DEI	DESIGN FIELD VIEW
DO	DESIGN FIELD VIEW DISTRICT OFFICE
E&S	EROSION AND SEDIMENTATION
ESA	ENVIRONMENTAL SITE ASSESSMENT
FHWA	FEDERAL HIGHWAY ADMINISTRATION
GP-11	GENERAL PERMIT – 11 (DEPARTMENT OF ENVIRONMENTAL PROTECTION)
H&H	HYDROLOGIC AND HYDRAULIC
HOP	HIGHWAY OCCUPANCY PERMIT
HRSF	HISTORIC RESOURCE SURVEY FORM
JD	JURISDICTIONAL DETERMINATION
JPA	JOINT PERMIT AGREEMENT
L&G	LINE AND GRADE
LGTS	LINE, GRADE AND TYPICAL SECTION
MPT	MAINTENANCE AND PROTECTION OF TRAFFIC
NOITE	NOTICE OF INTENT TO ENTER
NPDES	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM
NTP	NOTICE TO PROCEED
PHMC	PA HISTORICAL AND MUSEUM COMMISSION
PNDI	PENNSYLVANIA NATURAL DIVERSITY INVENTORY
POA	POINT OF ACCESS
PS&E	PLANS, SPECIFICATIONS AND ESTIMATE
ROW	RIGHT OF WAY
RSGER	RECONNAISSANCE SOILS AND GEOLOGICAL ENGINEERING REPORT
SEPS	SUBSURFACE EXPLORATION PLANNING SUBMISSION
SFV	SCOPE AND FIELD VIEW
SHPO	STATE HISTORIC PRESERVATION OFFICE
SPMP	SIGNING AND PAVEMENT MARKING PLAN
SUE	SUBSURFACE UTILITY ENGINEERING
T&E	THREATENED AND ENDANGERED SPECIES COORDINATION
ТСР	TRAFFIC CONTROL PLAN
TIF	TECHNICALLY INFEASIBILITY FORM
TS&L	TYPE, SIZE AND LOCATION
USFWS	UNITED STATES FISH AND WILDLIFE SERVICE
WIP	WASTE INVESTIGATION PLAN
11 11	