

**READING AREA TRANSPORTATION STUDY
BRIDGE STATUS REPORT
MEETING AUGUST 7, 2025 (cancelled)**

**SR 183-06B over Little Northkill Creek & Trib. to Little Northkill Creek (B. Presinal)
MPMS 91976 – est let April 1, 2028**

- Project's PNDI was Completed in April.
- Consultant completed the ROW mosaic and existing baseline on 05/16/2025.
- Consultant completed additional wetland delineation and survey during the first week of June.
- Historic task field work was completed and submitted for District review on 06/12/2025.
- Consultant is Progressing Line & Grade and Preliminary MPT Concept Submission

**SR 419-01B Rehrersburg Road over Mill Creek (C-L. Glavin)
MPMS 92079 – actual let June 26, 2025**

- All clearances including Utility and ROW were obtained
- Project was let June 26, 2025; Lobar Site Development Corp responsible bidder
- Pre-Con meeting scheduled July 23, 2025; NTP to contractor anticipated on July 23, 2025

**SR 419-02B North Third Street over Tulpehocken Creek (C-L. Glavin)
MPMS 91908 – est let January 14, 2027**

- Stantec continues to proceed with final design
- Anticipate waterway permit submissions in September 2025
- Final ROW plan is in development
- Infiltration testing completed May 2025
- Final E&S Plan in development and anticipated to be submitted July 2025
- Advancing Final Roadway, Cross Sections, TCP, E&S, and Structures Plans
- Scheduling Utility Field Meeting
- Updated H&H Report – comments addressed and resubmitted for review
- Advancing Structure Foundation Report

**SR 419-03B Rehrersburg Road over Trib Mill Creek (C-M. Rhan)
MPMS 110014 – est let December 10, 2026**

- Working on wetlands report
- H&H comments sent to designer February 28, 2025
- TS&L approved June 10, 2025
- Traffic control plan submitted to District June 30, 2025
- Traffic control plan review comments sent back to designer July 16, 2025
- Working on FD supplement
- Let date changed from April 1, 2026 due to reviews/submission delays

**SR 422-21B Penn Avenue over Cacoosing Creek (C-S. Eskesen)
MPMS 92070 – est let February 25, 2027**

- Public meeting held April 23, 2025 at Sinking Spring Borough Hall
- CE Level 1B document nearly complete for District review. Project received Section 106 clearance from CRP.
- Design Field View submission currently in District review
- Preliminary ROW Plans in District review
- Final Design supplement in progress
- Let date changed from April 9, 2026 to allow time for commercial ROW acquisition

**READING AREA TRANSPORTATION STUDY
BRIDGE STATUS REPORT
MEETING AUGUST 7, 2025 (cancelled)**

SR 501-02B Lancaster Ave over Swatara Creek (C-L. Glavin)

MPMS 110016 – est let September 17, 2026

- CE, Level 1B Approved May 28, 2025
- Final Design NTP Issued
- E&S Plan and Final ROW plan to be submitted by end of July 2025.
- GP-11 will be submitted August/September 2025

SR 645 Camp Swatara Road Bridge over Little Swatara Creek (C-M. Rhan)

MPMS 85670 – actual let June 26, 2025

- PS&E package developed
- Utility clearance issued
- Right of Way clearance approved
- Contract Management review of PS&E package approved
- Advertised project
- Addressed bidder questions
- Project Let – Kinsley Construction, LLC responsible low bidder

SR 1015 Donat Road over Stoney Run (C- D. Molinaro)

MPMS 85643 – est let August 21, 2025

- Submitted Structure Plan March 3, 2025, comments returned March 25, 2025, resubmitted April 23, 2025, approved May 7, 2025
- DM3 submitted April 3, 2025, comments returned April 16, 2025, resubmitted May 7, 2025, approved May 13, 2025
- DEP accepts permit application April 16, 2025 as administratively complete and begins technical review, Technical Deficiency letter received July 3, 2025, resubmitted July 8, 2025
- Utility clearance received May 27, 2025
- Conditional ROW clearance received July 15, 2025
- Respond to Backcheck comments (for advertisement) from Contract Management July 18, 2025
- WBS element obtained July 16, 2025
- Advertised Project July 21, 2025

Berks Box Culvert Bundle (C-L. Glavin)

MPMS 110011 – est let May 7, 2026

- Let date changed from September 25, 2025 due to time required for JPA and permit reviews by DEP

SR 1026 Long Lane over West Branch of Pine Creek in Pike Township – est let May 7, 2025

- ROW Clearance January 13, 2025.
- JPA Submitted to DEP. Completeness received May 21, 2025; currently under technical review. Due from DEP August 8, 2025
- Utility Phase Open; Utility Resolutions from Met-Ed Received, waiting on Windstream; Windstream engineer has retired and project has been transferred to a new engineer

SR 2032 Race Street over Swamp Creek Tributary in Bechtelsville

- ROW Clearance June 3, 2025
- Utility Clearance May 27, 2025
- JPA Submitted to DEP; completeness approved July 21, 2025; Technical Review due October 7, 2025 from DEP
- Final structure plans approved March 12, 2025
- 90% Constructability review completed.

**READING AREA TRANSPORTATION STUDY
BRIDGE STATUS REPORT
MEETING AUGUST 7, 2025 (cancelled)**

SR 1029 Smoketown Road over Little Sacony Creek (C-B. Rasiul)

MPMS 116478 – est let July 30, 2026

- Stream relocation/restoration design continues
- Final ROW Plan submission anticipated late July 2025
- Preliminary H&H Analysis resubmission anticipated late July 2025
- Final Structure Plan development continues
- Erosion and Sediment Control Plan development continues
- Joint Permit submission anticipated late August 2025
- Utility coordination ongoing
- Let date changed from February 26, 2026 to allow adequate time to acquire ROW

SR 2005-03B 5th Street Bridge over Norfolk Southern Railroad (C-S. Sartori)

MPMS 10613 – est let June 29, 2028

- Comments on Historic Bridge Rehab Analysis (HRBA) provided by Kris Thompson, resubmission expected week of July 28, 2025

SR 2016 over Reading, Blue Mountain & Northern Railroad (C-M. Rhan)

MPMS 10527 – est let July 30, 2026

- Monthly status meetings to get through FD continue
- Railroad coordination ongoing
- Utility coordination ongoing
- TCP received and reviewed; comments sent to District
- ROW acquisition/appraisals started
- Working on revised construction cost estimate
- Working on final bridge structure plan revisions
- Let date changed from February 26, 2026 due to ROW issues with Railroad

SR 2045 Funk Road over Trib to Ironstone Creek (C-S. Sartori)

MPMS 10751 – est let February 25, 2027

- SEPS comments Approved May 7, 2025
- Safety Review submitted June 11, 2025
- Phase I Archeology Report submitted June 30, 2025
- TSL resubmitted July 11, 2025
- H&H resubmitted July 22, 2025
- Bog turtle report comments returned to consultant July 23, 2025
- Let date changed from November 5, 2026 to allow additional time for ROW, UTL, and permitting

SR 2087 Centre Avenue over Norfolk Southern Railroad (C-S. Sartori)

MPMS 91995 – est let June 29, 2028

- Comments on Historic Bridge Rehab Analysis (HRBA) provided by Kris Thompson, revised report submitted May 28, 2025

SR 3037 Charming Forge over Mill Race Creek (C-L. Glavin)

MPMS 94290 – est let April 5, 2029

- Revised Preliminary ROW plans approved by District. Final ROW plan will be developed in Final Design.
- Public meeting held May 29, 2025
- CE, Level 1B currently under review by consultant reviewer.
- Anticipate E-9999 permit for this project.

**READING AREA TRANSPORTATION STUDY
BRIDGE STATUS REPORT
MEETING AUGUST 7, 2025 (cancelled)**

SR 4040 (Old Route 22) Bridge Bundle (C-D. Lerch)

MPMS 110013 – est let February 25, 2027

- Revised TS&L submitted for review March 27, 2025. Comments returned to the consultant.
- Revised ROW submitted, reviewed and comments returned to the consultant
- Let date changed from February 26, 2026 due to delays in design to adjoining properties and to allow time for ROW and permitting

SR 4040 (Old Route 22) over Tributary to Northkill Creek (C-D. Lerch)

MPMS 110078 – est let February 25, 2027

- Project to be let with MPMS 110013
- Refer to MPMS 110013 for bullet points

SR 4028 (Old Route 22) over Maiden Creek Tributary (C-S. Eskesen)

MPMS 117726 – est let July 1, 2027

- L&G approval received May 1, 2025
- Preliminary TS&L and H&H analysis development continues
- PMC packet for public involvement in development

Dwight Street over Norfolk Southern Railroad (C-S. Eskesen)

MPMS 10727 – est let April 1, 2027

- Development of alternatives analysis for vertical alignments to meet NSRR current minimum clearance requirements on-going
- Preparation of Historic Bridge Rehabilitation Analysis on-going
- Meeting held with Spring Township and Alan Piper for general project discussion
- Development of Left Turn Warrant Analysis from Dwight Street to SR 422 underway
- Initial discussions held with Kris Thompson on project's Area of Potential Effect (APE) and Purpose & Need statement

**READING AREA TRANSPORTATION STUDY
BRIDGE STATUS REPORT
MEETING AUGUST 7, 2025 (cancelled)**

<u>ACRONYM REFERENCE</u>	
ACM/LBP	ASBESTOS CONTAINING MATERIAL / LEAD BASED PAINT
ACOE	ARMY CORPS OF ENGINEERS
ADA	AMERICAN WITH DISABILITIES ACT
BCCD	BERKS COUNTY CONSERVATION DISTRICT
BRPA	BRIDGE AND ROADWAY PROGRAMMATIC AGREEMENT
CBR	CONSTANT BIT RATE
CE	CATEGORICAL EXCLUSION
CEE	CATEGORICAL EXCLUSION EVALUATION
CRP	CULTURAL RESOURCES PROFESSIONAL
DCNR	DEPARTMENT OF CONSERVATION AND NATURAL RESOURCES
DEP	DEPARTMENT OF ENVIRONMENTAL PROTECTION
DFV	DESIGN FIELD VIEW
DO	DISTRICT OFFICE
E&S	EROSION AND SEDIMENTATION
ESA	ENVIRONMENTAL SITE ASSESSMENT
FHWA	FEDERAL HIGHWAY ADMINISTRATION
GP-11	GENERAL PERMIT – 11 (DEPARTMENT OF ENVIRONMENTAL PROTECTION)
H&H	HYDROLOGIC AND HYDRAULIC
HOP	HIGHWAY OCCUPANCY PERMIT
HRSF	HISTORIC RESOURCE SURVEY FORM
JD	JURISDICTIONAL DETERMINATION
JPA	JOINT PERMIT AGREEMENT
L&G	LINE AND GRADE
LGTS	LINE, GRADE AND TYPICAL SECTION
MPT	MAINTENANCE AND PROTECTION OF TRAFFIC
NOITE	NOTICE OF INTENT TO ENTER
NPDES	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM
NTP	NOTICE TO PROCEED
PHMC	PA HISTORICAL AND MUSEUM COMMISSION
PNDI	PENNSYLVANIA NATURAL DIVERSITY INVENTORY
POA	POINT OF ACCESS
PS&E	PLANS, SPECIFICATIONS AND ESTIMATE
ROW	RIGHT OF WAY
RSGER	RECONNAISSANCE SOILS AND GEOLOGICAL ENGINEERING REPORT
SEPS	SUBSURFACE EXPLORATION PLANNING SUBMISSION
SFV	SCOPE AND FIELD VIEW
SHPO	STATE HISTORIC PRESERVATION OFFICE
SPMP	SIGNING AND PAVEMENT MARKING PLAN
SUE	SUBSURFACE UTILITY ENGINEERING
T&E	THREATENED AND ENDANGERED SPECIES COORDINATION
TCP	TRAFFIC CONTROL PLAN
TIF	TECHNICALLY INFEASIBILITY FORM
TS&L	TYPE, SIZE AND LOCATION
USFWS	UNITED STATES FISH AND WILDLIFE SERVICE
WIP	WASTE INVESTIGATION PLAN