

**READING AREA TRANSPORTATION STUDY  
BRIDGE STATUS REPORT  
MEETING NOVEMBER 13, 2025**

**SR 183-06B over Little Northkill Creek & Trib. to Little Northkill Creek (B. Presinal)  
MPMS 91976 – est let April 1, 2028**

- The existing H&H analysis has been completed; the consultant is progressing the preliminary proposed H&H modeling
- A meeting with the District traffic unit to talk about the possibility of shutting down SR183 during the construction of the northern bridge will be held on November 7, 2025
- A supplement to complete the PE phase of the project is being processed
- The Wetland Identification / Phase I Bog Turtle Report is under review by the District

**SR 419-02B North Third Street over Tulpehocken Creek (C-L. Glavin)  
MPMS 91908 – est let January 14, 2027**

- Stantec continues to proceed with final design
- Anticipate waterway permit submissions in December 2025
- Final ROW plan submitted for signature October 28, 2025
- Final E&S Plan in development and anticipated to be submitted October 30, 2025 for second review
- Advancing Final Roadway, Cross Sections, TCP, E&S, and Structures Plans
- Utility Field Meeting held July 24, 2025
- Updated H&H Report – comments addressed and resubmitted for review October 30, 2025
- Advancing Structure Foundation Report

**SR 419-03B Rehrersburg Road over Trib Mill Creek (C-M. Rhan)  
MPMS 110014 – est let December 10, 2026**

- Traffic control plan report submitted August 4, 2025 – RKK reviewed with comments
- PDOT reviewed TCP report – issued comments August 6, 2025
- Submitted Bog Turtle report for review – RKK reviewed – sent comments to District
- H&H resubmitted to District for review
- Public Involvement packet / meeting held at District
- Plans on PDOT project website for public review September 30, 2025
- DFV submitted – reviewed by RKK – sent to District for review September 30, 2025
- 30% Constructability reviewed submitted to District September 10, 2025
- 30% Constructability comments submitted to designer September 30, 2025
- Created No Cost Supplement - executed
- Working on FD supplement

**SR 422-21B Penn Avenue over Cacoosing Creek (C-S. Eskesen)  
MPMS 92070 – est let February 25, 2027**

- CE Level 1B document approved
- Design Field View submission currently in District review
- Preliminary ROW Plans District review complete with no comments
- Final Design supplement in progress

**SR 422-BRM RATS PM 11 (C-B. Talmadge)  
MPMS 114489 – est Let May 11, 2028**

- Kicked off project in September
- Scoping field view meeting was held, scoping documents are being prepared
- Bridge preventative maintenance plans are being prepared
- Preliminary traffic control design is underway

**READING AREA TRANSPORTATION STUDY  
BRIDGE STATUS REPORT  
MEETING NOVEMBER 13, 2025**

**SR 501-02B Lancaster Ave over Swatara Creek (C-L. Glavin)**

**MPMS 110016 – est let September 17, 2026**

- E&S Plan submitted August 18, 2025 and comments returned to designer; waiting for resubmission.
- Final ROW plan approved and submitted for final signature October 22, 2025
- GP-11 will be submitted November/December 2025
- Final Structure Foundation Report submitted and reviewed; awaiting resubmission

**SR 1015 Donat Road over Stoney Run (C- D. Molinaro)**

**MPMS 85643 – est let November 6, 2025**

- DEP accepts permit application April 16, 2025 as administratively complete and begins technical review, Technical Deficiency letter received July 3, 2025, resubmitted July 8, 2025, comments returned September 13, 2025, permit resubmitted October 23, 2025
- Let date changed from August 21, 2025 due to not having DEP permit

**Berks Box Culvert Bundle (C-L. Glavin)**

**MPMS 110011 – est let May 7, 2026**

**SR 1026 Long Lane over West Branch of Pine Creek in Pike Township – est let May 7, 2026**

- JPA approved August 1, 2025
- Waiting on Utility Resolutions entered into Utility System from Windstream
- Held a status meeting on October 9, 2025 with utilities for status. They are working on entering their resolutions.
- ROW clearance received January 13, 2025
- Currently processing a supplement for CE Re-evaluation
- All plans are approved, working on developing DM-3 Plans Check submission and bid package

**SR 2032 Race Street over Swamp Creek Tributary in Bechtelsville**

- JPA approved October 3, 2025
- Currently processing a supplement for CE Re-evaluation
- All plans are approved, working on developing DM-3 Plans Check submission and bid package

**SR 1029 Smoketown Road over Little Sacony Creek (C-B. Rasiul)**

**MPMS 116478 – est let July 30, 2026**

- Stream relocation/restoration design complete
- Final ROW Plan approved August 7, 2025, acquisition & negotiation ongoing
- Preliminary H&H Analysis resubmission District comments received October 22, 2025
- Structure Foundation Report submitted October 8, 2025
- Final Structure Plan development continues
- Erosion and Sediment Control Plan BCCD approval September 25, 2025
- Joint Permit submission anticipated November 2025
- Utility coordination ongoing

**SR 2005-03B 5<sup>th</sup> Street Bridge over Norfolk Southern Railroad (C-S. Sartori)**

**MPMS 10613 – est let July 11, 2030**

- Historic Bridge Rehab Analysis (HRBA) Summary prepared by Kris Thompson, and shared with SHPO
- Consulting Party meeting scheduled for December 9<sup>th</sup> 2025
- Let Date moved from June 29, 2028 to align with proposed funding on draft 2027 TIP and to account for the 106 Process

**READING AREA TRANSPORTATION STUDY  
BRIDGE STATUS REPORT  
MEETING NOVEMBER 13, 2025**

**SR 2016 over Reading, Blue Mountain & Northern Railroad (C-M. Rhan)  
MPMS 10527 – est let July 30, 2026**

- Monthly status meetings to get through FD continue
- Railroad coordination ongoing
- Utility coordination ongoing
- TCP received and reviewed; comments sent to District
- ROW acquisition/appraisals started
- Met with diner property owner/Lamar for ROW
- Working on revised construction cost estimate
- Working on final bridge structure plan revisions
- PMC estimate for additional construction needs finalized
- Revised E&S plan due to poke relocation submitted to BCCD
- Retaining wall SFR approved
- Bridge SFR submitted for review
- 60% construction review meeting held to discuss schedule and project complexity

**SR 2045 Funk Road over Trib to Ironstone Creek (C-S. Sartori)  
MPMS 10751 – est let February 25, 2027**

- Safety Review approved August 19, 2025
- Phase I Archeology Report approved August 5, 2025
- TSL comments returned August 11, 2025 (finalizing H&H before resubmitting)
- H&H discussion with HNTB, NTM and District to discuss model on October 9, 2025
- T&E results and IPAC finding information sent to Environmental Unit to be sent to USFWS October 28, 2025

**SR 2087 Centre Avenue over Norfolk Southern Railroad (C-S. Sartori)  
MPMS 91995 – est let July 11, 2030**

- Historic Bridge Rehab Analysis (HRBA) Summary prepared by Kris Thompson, and shared with SHPO
- Consulting Party meeting scheduled for December 9<sup>th</sup> 2025
- Let Date moved from June 29, 2028 to align with proposed funding on draft 2027 TIP and to account for the 106 Process

**SR 3037 Charming Forge over Mill Race Creek (C-L. Glavin)  
MPMS 94290 – est let April 1, 2027**

- CE, Level 1B comments addressed by reviewer except for comment to include Section 4(f) documentation
- Waiting on signed Section 4(f) documentation
- Working on supplement for final design. Once CE is approved designer can move into final design.
- Let date changed from April 5, 2029 to match funding

**SR 4040 (Old Route 22) Bridge Bundle (C-B. Talmadge)  
MPMS 110013 – est let February 25, 2027**

- ROW plans are resubmitted and negotiations are ongoing
- E&S plans have been prepared and updated H&H reports for SR 02B/03B have been submitted. Permit applications expected to be submitted before the end of the year.
- Final Structure plan design is underway.

**READING AREA TRANSPORTATION STUDY  
BRIDGE STATUS REPORT  
MEETING NOVEMBER 13, 2025**

**SR 4040 (Old Route 22) over Tributary to Northkill Creek (C-B. Talmadge)  
MPMS 110078 – est let February 25, 2027**

- Project to be let with MPMS 110013
- Refer to MPMS 110013 for bullet points

**SR 4028 (Old Route 22) over Maiden Creek Tributary (C-S. Eskesen)  
MPMS 117726 – est let July 1, 2027**

- Preliminary TS&L and H&H submitted with comments from District and NTM, respectively. Resubmission pending review.
- PMC packet completed. PMC committee meeting being scheduled.
- Additional T&E and Archaeological investigations required. Supplement has been requested by design team. Updated PNDI was run and with new USFWS updates, new potential bat conflict has been triggered.

**Dwight Street over Norfolk Southern Railroad (C-S. Eskesen)  
MPMS 10727 – est let April 1, 2027**

- Development of alternatives analysis for vertical alignments to meet NSRR current minimum clearance requirements on-going
- Preparation of Historic Bridge Rehabilitation Analysis on-going
- Development of Left Turn Warrant Analysis from Dwight Street to SR 422 submitted for District review. Left turn lane warranted; however, as project funding is for bridge replacement, intersection improvements at SR 422 may be coordinated through local municipality.

**SR 7233 (Old River Road) over Allegheny Creek (C-B. Talmadge)  
MPMS 10730 – est Let April 1, 2030**

- Kicked off project this month
- Notice of intent to enter letters are being prepared and will be distributed in the coming weeks
- Survey will begin after letters are sent
- Preliminary roadway and bridge design are underway.

**READING AREA TRANSPORTATION STUDY  
BRIDGE STATUS REPORT  
MEETING NOVEMBER 13, 2025**

<b><u>ACRONYM REFERENCE</u></b>	
ACM/LBP	ASBESTOS CONTAINING MATERIAL / LEAD BASED PAINT
ACOE	ARMY CORPS OF ENGINEERS
ADA	AMERICAN WITH DISABILITIES ACT
BCCD	BERKS COUNTY CONSERVATION DISTRICT
BRPA	BRIDGE AND ROADWAY PROGRAMMATIC AGREEMENT
CBR	CONSTANT BIT RATE
CE	CATEGORICAL EXCLUSION
CEE	CATEGORICAL EXCLUSION EVALUATION
CRP	CULTURAL RESOURCES PROFESSIONAL
DCNR	DEPARTMENT OF CONSERVATION AND NATURAL RESOURCES
DEP	DEPARTMENT OF ENVIRONMENTAL PROTECTION
DFV	DESIGN FIELD VIEW
DO	DISTRICT OFFICE
E&S	EROSION AND SEDIMENTATION
ESA	ENVIRONMENTAL SITE ASSESSMENT
FHWA	FEDERAL HIGHWAY ADMINISTRATION
GP-11	GENERAL PERMIT – 11 (DEPARTMENT OF ENVIRONMENTAL PROTECTION)
H&H	HYDROLOGIC AND HYDRAULIC
HOP	HIGHWAY OCCUPANCY PERMIT
HRSF	HISTORIC RESOURCE SURVEY FORM
JD	JURISDICTIONAL DETERMINATION
JPA	JOINT PERMIT AGREEMENT
L&G	LINE AND GRADE
LGTS	LINE, GRADE AND TYPICAL SECTION
MPT	MAINTENANCE AND PROTECTION OF TRAFFIC
NOITE	NOTICE OF INTENT TO ENTER
NPDES	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM
NTP	NOTICE TO PROCEED
PHMC	PA HISTORICAL AND MUSEUM COMMISSION
PNDI	PENNSYLVANIA NATURAL DIVERSITY INVENTORY
POA	POINT OF ACCESS
PS&E	PLANS, SPECIFICATIONS AND ESTIMATE
ROW	RIGHT OF WAY
RSGER	RECONNAISSANCE SOILS AND GEOLOGICAL ENGINEERING REPORT
SEPS	SUBSURFACE EXPLORATION PLANNING SUBMISSION
SFV	SCOPE AND FIELD VIEW
SHPO	STATE HISTORIC PRESERVATION OFFICE
SPMP	SIGNING AND PAVEMENT MARKING PLAN
SUE	SUBSURFACE UTILITY ENGINEERING
T&E	THREATENED AND ENDANGERED SPECIES COORDINATION
TCP	TRAFFIC CONTROL PLAN
TIF	TECHNICALLY INFEASIBILITY FORM
TS&L	TYPE, SIZE AND LOCATION
USFWS	UNITED STATES FISH AND WILDLIFE SERVICE
WIP	WASTE INVESTIGATION PLAN