

**READING AREA TRANSPORTATION STUDY
BRIDGE STATUS REPORT
MEETING AUGUST 6, 2026 (cancelled)**

**SR 183-06B over Little Northkill Creek & Trib. to Little Northkill Creek (N. Mitchell)
MPMS 91976 – est let April 1, 2028**

- The consultant is progressing the preliminary proposed H&H modeling.
- A supplement has been issued for Phase 2 Bog Turtle Study as well as Resilient Design Analysis
 - ◊ Phase 2 Studies began in April 2026
 - ◊ Phase 2 Bog Turtle study was completed; no bog turtles were discovered.
- Alternatives analysis dependent upon results from Phase 2 Bog Turtle study
- District is in agreement with findings of HRSF report and agreeable to minimizing impacts
- Temporary traffic control alternatives have been submitted to the traffic unit

**SR 419-02B North Third Street over Tulpehocken Creek (C-L. Glavin)
MPMS 91908 – est let August 26, 2027**

- Stantec continues to proceed with final design
- Waterway permit (JPA) submitted to DEP and technical deficiency comments received June 10, 2026. Time extension requested and granted, new due date is September 14, 2026.
- ROW acquisition underway. Revisions to ROW plan required based on revisions to plans to avoid Buckeye gas pipeline conflict.
- Advancing Final Roadway, Cross Sections, TCP, E&S, and Structures Plans
- Advancing Structure Foundation Report. First round of 3rd party consultant review complete, comments returned to designer.
- Coordinating with utilities on relocations. Revisions to roadway design required to avoid conflict with Buckeye pipeline.
- Working with district design engineer to confirm roadway design changes to avoid Buckeye Gas Pipeline conflict.
- Let date changed from January 14, 2027 to provide additional time to revise the design to avoid utility (gas pipeline) conflict

**SR 419-03B Rehrersburg Road over Trib Mill Creek (C-M. Rhan)
MPMS 110014 – est let December 10, 2026**

- Started monthly ROW acquisition meetings
- Final SFR approved
- Working on Final Design Supplement
- Design Exceptions request submitted in PPCC
- Submitted E&S plan for District review
- Received TCP comments from District
- 901 SP approved with no comments
- Final ROW plan approved and signed by CO
- Ongoing utility coordination

**SR 422-21B Penn Avenue over Cacoosing Creek (C-S. Eskesen)
MPMS 92070 – est let February 25, 2027**

- Permit submission in KEES for DEP review
- Phase III ESA investigations complete. Report submitted July 2, 2026.
- Final ROW Plan submission in District review
- Structure Foundation Report submitted July 8, 2026
- Traffic Control submission submitted July 17, 2026
- Sidewalk maintenance agreements in progress with Sinking Spring Borough, South Heidelberg Twp and Lower Heidelberg Twp. Received signed agreements from Sinking Spring Borough and Lower Heidelberg.

**READING AREA TRANSPORTATION STUDY
BRIDGE STATUS REPORT
MEETING AUGUST 6, 2026 (cancelled)**

SR 422-BRM RATS PM 11 (C-B. Talmadge)

MPMS 114489 – est let January 28, 2027

- BRPA has been prepared and Bat Coordination on IPAC is being reviewed and advanced
- All structure plans have been approved
- Traffic control spec has been revised and is being reviewed
- Singing pavement and marking plan was resubmitted for updated district comments and pub revisions
- Public outreach is completed and traffic control spec has been updated for traffic control restrictions.

SR 501-02B Lancaster Ave over Swatara Creek (C-L. Glavin)

MPMS 110016 – est let September 17, 2026

- Bat Survey required to complete agency coordination. Completed and submitted to District June 17, 2026.
- Final Pavement Marking and Signing plan approved and included in PS&E package to District
- Final Traffic Control Plan approved and included in PS&E package to District
- Utility clearance received July 1, 2026
- PS&E package submitted to District June 16, 2026. Plan comments received and addressed. All comments from District Contract Management Addressed.
- Awaiting final ROW clearance, waiting on payment to 1 property (Ag Easement).

Berks Box Culvert Bundle (C-L. Glavin)

MPMS 110011 – actual let June 4, 2026

SR 1026 Long Lane over West Branch of Pine Creek in Pike Township – actual let June 4, 2026

- Project Let June 4, 2026
- Pre-con meeting held June 29, 2026
- Grace Industries, Inc. responsible low bidder

SR 2032 Race Street over Swamp Creek Tributary in Bechtelsville

- Project Let June 4, 2026
- Pre-con meeting held June 29, 2026
- Grace Industries, Inc. responsible low bidder

SR 1029 Smoketown Road over Little Sacony Creek (C-B. Rasiul)

MPMS 116478 – est let November 5, 2026

- Utility clearance received February 10, 2026
- ROW clearance received May 4, 2026
- Final Structure Plan concurrence received June 2, 2026
- Traffic Control Plan District approval received June 8, 2026
- Signing & Pavement Marking Plan District approval received June 8, 2026
- Joint Permit resubmitted July 14, 2026
- PS&E submission anticipated August 20, 2026
- Let date changed from July 30, 2026 to work with DEP on the approval of the Joint Permit

SR 2005-03B 5th Street Bridge over Norfolk Southern Railroad (C-S. Sartori)

MPMS 10613 – est let July 11, 2030

- SEPS Comments returned to consultant July 14, 2026
- Moving forward with Adverse Effect and structures alternatives

**READING AREA TRANSPORTATION STUDY
BRIDGE STATUS REPORT
MEETING AUGUST 6, 2026 (cancelled)**

**SR 2016 over Reading, Blue Mountain & Northern Railroad (C-M. Rhan)
MPMS 10527 – est let September 17, 2026**

- Weekly status meetings to get through FD continue
- Railroad coordination ongoing
- Utility coordination ongoing with Verizon
- ROW acquisition/appraisals continue
- Preparing PS&E package / Special Provisions
- Submitted 90% constructability review
- CE Re-eval approved
- All plans are signed and sealed and in for CM review
- Received plan comments from CM – designer revising
- Received RR Certification
- RR Reimbursement Agreement being circulated for approvals
- Let date changed from July 30, 2026 to provide adequate time for ROW and RR clearances

**SR 2045 Funk Road over Trib to Ironstone Creek (C-S. Sartori)
MPMS 10751 – est let February 25, 2027**

- Pre-App Meeting with DEP held on May 18, 2026
- Final ROW Plan being circulated for signature week of July 21, 2026
- Utility Meeting with Met-Ed held on July 2, 2026
- Borings completed and Lab Testing Submission approved July 7, 2026

**SR 2087 Centre Avenue over Norfolk Southern Railroad (C-S. Sartori)
MPMS 91995 – est let July 11, 2030**

- Meeting held with District staff and design team to review alternatives June 18, 2026
- Meeting held with CO and FHWA and design team to review alternatives July 8, 2026
- Supplement for additional investigations and Public Involvement submitted

**SR 3037 Charming Forge over Mill Race Creek (C-L. Glavin)
MPMS 94290 – est let July 29, 2027**

- CE approved June 15, 2026
- NTP on Final Design issued June 17, 2026
- Finalizing Final ROW plans and beginning other final design tasks

**SR 4040 (Old Route 22) Bridge Bundle (C-B. Talmadge)
MPMS 110013 – est let February 25, 2027**

- ROW negotiations are ongoing. Only 02B/03B, 06B are awaiting clearance.
- E&S plans returned from conservation district and were resubmitted July 19, 2026. Permit submissions are being wrapped up and will be submitted upon clearance of bat mitigation.
- Final Structure plans for all structures have all been submitted at least once with most being reviewed for their second submissions. At this time SR 4040-06B has approved Final structure plans.
- Traffic control plan has been submitted for review to PennDOT twice and returned with comments
- Incident Management Plan has been approved
- Utility relocation designs are on going and are anticipated to be complete by mid-August
- DM3 plans check and constructability review to be submitted in the coming months

**READING AREA TRANSPORTATION STUDY
BRIDGE STATUS REPORT
MEETING AUGUST 6, 2026 (cancelled)**

SR 4040 (Old Route 22) over Tributary to Northkill Creek (C-B. Talmadge)

MPMS 110078 – est let February 25, 2027

- Project to be let with MPMS 110013
- Refer to MPMS 110013 for bullet points

SR 4028 (Old Route 22) over Maiden Creek Tributary (C-S. Eskesen)

MPMS 117726 – est let February 17, 2028

- Final TS&L and H&H pending final review/approval
- Archaeology Report approved July 21, 2026.
- AD Marble coordinating Section 4(f) resources with CRP for Effects Report
- T&E (long eared bat) survey complete
- Design Field View submitted for review on March 30, 2026
- TMP/IMP stakeholder meeting held June 9, 2026. Revised report submitted to District July 9, 2026.
- Final Design supplement in development

Dwight Street over Norfolk Southern Railroad (C-S. Eskesen)

MPMS 10727 – est let April 14, 2033

- Alignment Study submitted June 8, 2026. Revisions in progress based on consultant review comments.
- Revised Historic Bridge Rehabilitation Analysis Report submitted to K. Thompson July 9, 2026
- Phase 1 ESA (Rev 1) submitted for approval March 19, 2026

SR 7233 (Old River Road) over Allegheny Creek (C-B. Talmadge)

MPMS 10730 – est Let April 1, 2030

- Supplemental survey and wetland delineations complete
- Utility coordination is underway
- Preliminary roadway and bridge design are underway
- L&G was submitted to PennDOT For review.
- Held a meeting with DEP on June 10, 2026 to discuss proposed alternatives. Further coordination is necessary before Pre-Application meeting.
- Coordination with County for park impacts are underway. Meeting scheduled with County for July 31, 2026.

**READING AREA TRANSPORTATION STUDY
BRIDGE STATUS REPORT
MEETING AUGUST 6, 2026 (cancelled)**

<u>ACRONYM REFERENCE</u>	
ACM/LBP	ASBESTOS CONTAINING MATERIAL / LEAD BASED PAINT
ACOE	ARMY CORPS OF ENGINEERS
ADA	AMERICAN WITH DISABILITIES ACT
BCCD	BERKS COUNTY CONSERVATION DISTRICT
BRPA	BRIDGE AND ROADWAY PROGRAMMATIC AGREEMENT
CBR	CONSTANT BIT RATE
CE	CATEGORICAL EXCLUSION
CEE	CATEGORICAL EXCLUSION EVALUATION
CRP	CULTURAL RESOURCES PROFESSIONAL
DCNR	DEPARTMENT OF CONSERVATION AND NATURAL RESOURCES
DEP	DEPARTMENT OF ENVIRONMENTAL PROTECTION
DFV	DESIGN FIELD VIEW
DO	DISTRICT OFFICE
E&S	EROSION AND SEDIMENTATION
ESA	ENVIRONMENTAL SITE ASSESSMENT
FHWA	FEDERAL HIGHWAY ADMINISTRATION
GP-11	GENERAL PERMIT – 11 (DEPARTMENT OF ENVIRONMENTAL PROTECTION)
H&H	HYDROLOGIC AND HYDRAULIC
HOP	HIGHWAY OCCUPANCY PERMIT
HRSF	HISTORIC RESOURCE SURVEY FORM
JD	JURISDICTIONAL DETERMINATION
JPA	JOINT PERMIT AGREEMENT
L&G	LINE AND GRADE
LGTS	LINE, GRADE AND TYPICAL SECTION
MPT	MAINTENANCE AND PROTECTION OF TRAFFIC
NOITE	NOTICE OF INTENT TO ENTER
NPDES	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM
NTP	NOTICE TO PROCEED
PHMC	PA HISTORICAL AND MUSEUM COMMISSION
PNDI	PENNSYLVANIA NATURAL DIVERSITY INVENTORY
POA	POINT OF ACCESS
PS&E	PLANS, SPECIFICATIONS AND ESTIMATE
ROW	RIGHT OF WAY
RSGER	RECONNAISSANCE SOILS AND GEOLOGICAL ENGINEERING REPORT
SEPS	SUBSURFACE EXPLORATION PLANNING SUBMISSION
SFV	SCOPE AND FIELD VIEW
SHPO	STATE HISTORIC PRESERVATION OFFICE
SPMP	SIGNING AND PAVEMENT MARKING PLAN
SUE	SUBSURFACE UTILITY ENGINEERING
T&E	THREATENED AND ENDANGERED SPECIES COORDINATION
TCP	TRAFFIC CONTROL PLAN
TIF	TECHNICALLY INFEASIBILITY FORM
TS&L	TYPE, SIZE AND LOCATION
USFWS	UNITED STATES FISH AND WILDLIFE SERVICE
WIP	WASTE INVESTIGATION PLAN