

**READING AREA TRANSPORTATION STUDY  
BRIDGE STATUS REPORT  
MEETING FEBRUARY 1, 2024 (cancelled)**

**SR 10 Morgantown Road over Trib. Conestoga Creek (C- D. Molinaro)  
MPMS 10943 – est let March 14, 2024**

- Utility Clearance received November 8, 2023
- PSE Plans review accepted by Contract Management December 5, 2023

**I-78 Lenhartsville Bridge (B. Rotz)  
MPMS 97274 – Project selected for P3 Pathways project**

- Project details are available at [www.penndot.gov/i78Lenhartsville](http://www.penndot.gov/i78Lenhartsville).
- Utility Clearance issued January 2, 2024
- A pre-application refresher meeting was held with DEP – project will have an individual NPDES permit rather than a major modification to the Section 12M permit. Joint Permit Application submitted to DEP on August 14, 2023. Technical Deficiency letter received from DEP on January 3, 2024, currently addressing comments and preparing resubmission.
- Coordination with DEP ongoing for wetland impacts and proposed mitigation. Wetland mitigation bank credits being secured.
- Preparing Final Traffic Control, Roadway and Structure Plans.

**SR 419-01B Rehrersburg Road over Mill Creek (C-C. Longenecker)  
MPMS 92079 – est let June 5, 2025**

- TS&L approved November 28, 2023
- Final ROW plans submitted to District January 2, 2024 for recording at Courthouse
- Structure Foundation Report submitted for review January 5, 2024

**SR 419-02B North Third Street over Tulpehocken Creek (C-D. Lerch)  
MPMS 91908 – est let May 22, 2025**

- Section 106 (cultural resource) has been cleared
- Public information period has closed with only a few comments received
- 4(f) forms/LOA document has been signed by District staff and forwarded to Central Office for signature

**SR 419-03B Rehrersburg Road over Trib Mill Creek (C-M. Rhan)  
MPMS 110014 – est let April 1, 2026**

- Wetlands delineated; Working on report
- H&H being finalized – working on TS&L
- L&G – resubmitted to District – final comments received December 4, 2023
- SEPS submitted for review October 18, 2023; RKK reviewed; SEPS approved December 20, 2023
- Borings solicitation anticipated January 2024
- Field assessment of available detour routes completed
- Field review of existing signage and crash analysis completed

**SR 422-21B Penn Avenue over Cacoosing Creek (C-B. Rasiul)  
MPMS 92070 – est let April 9, 2026**

- Phase 1 ESA District comments received November 7, 2023; resubmission pending
- Line & Grade, Typical Sections submission received January 10, 2024, District reviewing
- Existing Utility Location Plans development continue
- Preliminary H&H Analysis continues
- Final TS&L development continues

**READING AREA TRANSPORTATION STUDY  
BRIDGE STATUS REPORT  
MEETING FEBRUARY 1, 2024 (cancelled)**

**SR 501-02B Lancaster Ave over Swatara Creek (C-L. Glavin)**

**MPMS 110016 – est let September 17, 2026**

- Traffic Alternatives Report Reviewed and Approved by the District. Preferred alternative selected is Staged Half-Width Construction with Temporary Signals.
- Line & Grade Reviewed and Approved by the District December 7, 2023
- Cultural Resources Early Coordination Meeting held December 11, 2023 with District Architectural Historian and Archaeologist. District Archaeologist indicated that there are no archaeological concerns for this project. The District Architectural Historian indicated that a HRSF form should be completed for the NW Miller Property.
- Supplement for portions of Preliminary Engineering work not included in original SOW is currently being processed
- Anticipate Safety Review Submission after execution of Preliminary Engineering Supplement

**SR 645 Camp Swatara Road Bridge over Little Swatara Creek (C-M. Rhan)**

**MPMS 85670 – est let April 10, 2025**

- Final ROW plan resubmitted January 2, 2024
- Final ROW plan submitted to Central Office for plan check – received approval January 5, 2024

**SR 724 Main Street over Allegheny Creek (C-B. Talmadge)**

**MPMS 10700 – est let April 10, 2025**

- Final ROW plan submitted for signatures September 7, 2023
- NTP for final design issued November 22, 2023
- Waterway permit was authorized by DEP on December 19, 2023
- Utility PE authorization letters were sent out December 1, 2023

**SR 1015 Donat Road over Stoney Run (C- D. Molinaro)**

**MPMS 85643 – est let April 1, 2027**

- HRSFs approved by CRP and submitted for approval October 13, 2023 and submitted to Environmental Unit for signature, signed, sent to Central Office November 9, 2023, comments returned November 15, 2023, resubmission made to Environmental Unit December 12, 2023
- Final Design Tech proposal complete and distributed for review

**SR 1018 Stoney Run Valley Road over Maiden Creek (C – D. Molinaro)**

**MPMS 85648 – est let July 11, 2024**

- Final Structure Plan submitted November 3, 2023, comments returned November 28, 2023, resubmitted December 13, 2023, approved December 21, 2023
- 901 spec submitted November 10, 2023, approved November 15, 2023
- Final SPMP submitted November 10, 2023, approved November 21, 2023
- Final TCP submitted November 10, 2023, comments returned November 21, 2023, resubmitted December 20, 2023, comments returned January 3, 2024
- RULD submitted December 20, 2023
- DM-3 Plans submission January 12, 2024
- Let date changed from April 11, 2024 to allow sufficient time to acquire UTL clearance

**READING AREA TRANSPORTATION STUDY  
BRIDGE STATUS REPORT  
MEETING FEBRUARY 1, 2024 (cancelled)**

**Berks Box Culvert Bundle (C-C. Longenecker)**

**MPMS 110011 – est let September 25, 2025**

**SR 1026 Long Lane over West Branch of Pine Creek in Pike Township – est let September 25, 2025**

- Initial final ROW review comments provided to designer January 2, 2024
- Initial Erosion and Sediment Control plans submitted for review December 7, 2023

**SR 1035 Valley Road over Toad Creek in Longswamp Township**

- GP-11 review comment provided to designer January 10, 2024
- Right of way negotiations in progress

**SR 2032 Race Street over Swamp Creek Tributary in Bechtelsville**

- Right of way negotiations in progress

**SR 1029 Smoketown Road over Little Sacony Creek (C-B. Rasiul)**

**MPMS 116478 – est let October 9, 2025**

- Grim Homestead HRSF resubmitted September 12, 2023
- Design Field View submission progressing
- SEPS Report submission anticipated late March 2024
- Preliminary H&H Analysis submission anticipated mid-April 2024
- Final TS&L submission anticipated mid-April 2024

**SR 2005-03B 5<sup>th</sup> Street Bridge over Norfolk Southern Railroad (C-S. Sartori)**

**MPMS 10613 – est let June 29, 2028**

- Rehab Analysis and Alternatives for Bridge Analysis on-going – Meeting with bridge unit to be scheduled in January 2024
- Cultural Resource Studies ongoing
- Supplement 1 executed December 13, 2023
- Survey on Norfolk Southern RR property completed
- Coordination meeting with SR 2087 (Centre Ave.) design team held January 3, 2024

**SR 2016 over Reading, Blue Mountain & Northern Railroad (C-M. Rhan)**

**MPMS 10527 – est let February 27, 2025**

- Phase III ESA approved October 12, 2023
- Final ROW plan resubmitted October 20, 2023 – comments received November 22, 2023
- Resubmitted Final ROW plan for District approval December 1, 2023
- Held call with District to discuss a ROW issue. Plan needs to be modified for a ROW revision prior to recordation.
- PUC application submitted December 1, 2023
- 60% constructability review submitted November 20, 2023 – comments received December 18, 2023
- Retaining wall TS&L and SFR approved October 16, 2023
- Monthly status meetings to get through FD continue
- Railroad coordination ongoing
- Working on MPT/detour route, temporary signal design
- E&S plan submitted September 21, 2023 – received comments October 6, 2023

**SR 2045 Funk Road over Trib to Ironstone Creek (C-S. Sartori)**

**MPMS 10751 – est let November 5, 2026**

- Let date to be updated once ASTA schedule is complete
- NTP issued December 12, 2023

**READING AREA TRANSPORTATION STUDY  
BRIDGE STATUS REPORT  
MEETING FEBRUARY 1, 2024 (cancelled)**

**SR 2087 Centre Avenue over Norfolk Southern Railroad (C-S. Sartori)  
MPMS 91995 – est let June 29, 2028**

- Profile increased 8' due to RR Requirements, investigating options
- Three alternatives for the project and profile increase are being developed and preparing for submission to PennDOT for review
- Supplement to explore alternatives for project executed November 2, 2023
- Coordination meeting with SR 2005 Team held January 3, 2024

**SR 3024 (Alleghenyville Road) over I-176 (C-B. Talmadge)  
MPMS 110017 – est let February 27, 2025**

- Amended DFV for widened shoulder submitted January 11, 2024
- Amended TS&L for widened shoulder submitted January 16, 2024

**SR 3037 Charming Forge over Mill Race Creek (C-C. Longenecker)  
MPMS 94290 – est let April 5, 2029**

- Supplement to perform Phase 2 Bog Turtle Survey in progress

**SR 4015 Tilden Road Bridge (C-B. Talmadge)  
MPMS 10702 – est let March 27, 2025**

- Waterway permit comments received from the District on December 19, 2023; comments are being addressed.

**SR 4040 (Old Route 22) Bridge Bundle (C-D. Lerch)  
MPMS 110013 – est let January 16, 2025**

- All H & H reports have been approved
- Combined E&S plan comments have been returned to the consultant and plans are being revised
- 60% constructability review concurrently being reviewed by Consultant reviewer and District construction staff
- 04B JPA permit reviewed by District and returned to consultant for revision
- Let date changed from July 25, 2024 to allow sufficient time to acquire permit

**SR 4040 (Old Route 22) over Tributary to Northkill Creek (C-D. Lerch)  
MPMS 110078 – est let January 16, 2025**

- Project to be let with MPMS 110013
- Refer to MPMS 110013 for bullet points
- Let date changed from July 25, 2024 to allow sufficient time to acquire permit

**SR 4028 (Old Route 22) over Tributary to Northkill Creek (C-D. Lerch)  
MPMS 117726 – est let TBD**

- Consultant selected – H W Lochner
- Schedule in development
- Notice of Intent to Enter letters mailed
- PennDOT Connects meeting held

**READING AREA TRANSPORTATION STUDY  
BRIDGE STATUS REPORT  
MEETING FEBRUARY 1, 2024 (cancelled)**

<b>ACRONYM REFERENCE</b>	
ACM/LBP	ASBESTOS CONTAINING MATERIAL / LEAD BASED PAINT
ACOE	ARMY CORPS OF ENGINEERS
ADA	AMERICAN WITH DISABILITIES ACT
BCCD	BERKS COUNTY CONSERVATION DISTRICT
BRPA	BRIDGE AND ROADWAY PROGRAMMATIC AGREEMENT
CBR	CONSTANT BIT RATE
CE	CATEGORICAL EXCLUSION
CEE	CATEGORICAL EXCLUSION EVALUATION
CRP	CULTURAL RESOURCES PROFESSIONAL
DCNR	DEPARTMENT OF CONSERVATION AND NATURAL RESOURCES
DEP	DEPARTMENT OF ENVIRONMENTAL PROTECTION
DFV	DESIGN FIELD VIEW
DO	DISTRICT OFFICE
E&S	EROSION AND SEDIMENTATION
ESA	ENVIRONMENTAL SITE ASSESSMENT
FHWA	FEDERAL HIGHWAY ADMINISTRATION
GP-11	GENERAL PERMIT – 11 (DEPARTMENT OF ENVIRONMENTAL PROTECTION)
H&H	HYDROLOGIC AND HYDRAULIC
HOP	HIGHWAY OCCUPANCY PERMIT
HRSF	HISTORIC RESOURCE SURVEY FORM
JD	JURISDICTIONAL DETERMINATION
JPA	JOINT PERMIT AGREEMENT
L&G	LINE AND GRADE
LGTS	LINE, GRADE AND TYPICAL SECTION
MPT	MAINTENANCE AND PROTECTION OF TRAFFIC
NOITE	NOTICE OF INTENT TO ENTER
NPDES	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM
NTP	NOTICE TO PROCEED
PHMC	PA HISTORICAL AND MUSEUM COMMISSION
PNDI	PENNSYLVANIA NATURAL DIVERSITY INVENTORY
POA	POINT OF ACCESS
PS&E	PLANS, SPECIFICATIONS AND ESTIMATE
ROW	RIGHT OF WAY
RSGER	RECONNAISSANCE SOILS AND GEOLOGICAL ENGINEERING REPORT
SEPS	SUBSURFACE EXPLORATION PLANNING SUBMISSION
SFV	SCOPE AND FIELD VIEW
SHPO	STATE HISTORIC PRESERVATION OFFICE
SPMP	SIGNING AND PAVEMENT MARKING PLAN
SUE	SUBSURFACE UTILITY ENGINEERING
T&E	THREATENED AND ENDANGERED SPECIES COORDINATION
TCP	TRAFFIC CONTROL PLAN
TIF	TECHNICALLY INFEASIBILITY FORM
TS&L	TYPE, SIZE AND LOCATION
USFWS	UNITED STATES FISH AND WILDLIFE SERVICE
WIP	WASTE INVESTIGATION PLAN