

**READING AREA TRANSPORTATION STUDY  
HIGHWAY PROJECT STATUS REPORT  
MEETING April 4, 2024**

**SR 12-03S Elizabeth Avenue (C-B. Rasiul)**

**MPMS 79467 - est let April 23, 2026**

- Environmental investigations complete
- CE submission anticipated April 2024
- DFV submitted February 14, 2024
- Preliminary H&H Analysis resubmitted March 5, 2024
- Final TS&L conditional approval received February 22, 2024
- Preliminary ROW Plan District ROW Unit comments received March 7, 2024, BOPD comments received March 21, 2024
- Preparation of existing Utility Location Plans ongoing

**SR 12-04S Alsace Manor Intersection (C-B. Rasiul)**

**MPMS 110318 - est let August 27, 2026**

- Environmental investigations ongoing
- Preparation of existing Utility Location Plans continues
- Safety Review approved March 5, 2024
- Preliminary ROW Plan submission anticipated Spring 2024
- Virtual Public Officials Meeting & Public Plans Display anticipated April 2024
- CE submission anticipated May 2024
- Let date changed from April 10, 2025 to allow sufficient time for ROW acquisition

**SR 61-14M / 17S PA 61 Restoration Phase 1 / Median Barrier North (C-B. Rasiul)**

**MPMS 96373 / 109337- est let August 22, 2024**

- ROW negotiations ongoing
- NPDES permit submitted for District review February 2, 2024
- GP-4 permit District comments received March 12, 2024
- Final Structure Plans District comments received February 22, 2024
- Final Plans Check submission anticipated April 2024
- Pavement Marking and Signing Plan submitted March 13, 2024
- Median Barrier North in Tilden Township to be included in this contract

**SR 61-15M PA 61 Restoration Phase 2B, Zions Church Road to 4<sup>th</sup> Street (C-D. Molinaro)**

**MPMS 10867 – est let July 24, 2025**

- Final ROW plans submitted February 16, 2024, returned signed and approved from Central Office on February 26, 2024

**SR 61-18S Route 61 Median Barrier South – Perry Wind (C-D. Molinaro)**

**MPMS 97258 – combined with MPMS 10867 – est let July 24, 2025**

- 61 Median Barrier South will be included with MPMS 10867 – SR 61 Restoration Phase 2B

**SR 73-06S SR 73/1005 Intersection Improvement (C-D. Molinaro)**

**MPMS 109222 – est let April 1, 2029**

- 4(f) documentation development continues
- Design Field View ongoing

**SR 183-01S Bernville Road Study – New Schaefferstown Road North (C-M. Rhan)**

**MPMS 117719 – est let July 27, 2028**

- Alternates Analysis comments sent to designer for revisions 12/22/23
- Submitted HSIP application to District – 2/28/24
- Supplement started for additional Study phase work to complete Alternatives Analysis – 1/23/24
- Supplement executed – 2/6/24

**READING AREA TRANSPORTATION STUDY  
HIGHWAY PROJECT STATUS REPORT  
MEETING April 4, 2024**

**SR 222-23S 222 and Long Lane Intersection Improvements (C-M. Rhan)  
MPMS 90569 – est let July 11, 2024**

- Coordination with proposed Wawa and Rutters continues
- Utility coordination continues
- Coordination with Counsel for courtroom documents continues as needed
- Working on bid package
- Reworking construction schedule with new let date
- Pavement design/typical sections updated with new pavement requirements
- Utility phase 4232 submitted and approved on February 27, 2024
- Submitted updated plans to Contract Management to start review bid package
- CE re-evaluation approved February 21, 2024

**SR 222-24S SB Auxiliary Lane-Wyomissing “Hard Shoulder” (C-D. Lerch)  
MPMS 110008 – est let January 13, 2026**

- Safety review and design exception request report comment provided; resubmitted for review September 6, 2023
- The preliminary traffic control and signing/pavement marking plans will be resubmitted with the Design Field View submission after the safety review is approved
- Cultural resource memo submitted for review August 8, 2023

**SR 222-28M US 222 Widening (C-D. Molinaro)  
MPMS 61972 est. let July 30, 2026**

- Preliminary drainage and storm water management design continues; infiltration testing completed January 2024.
- DFV resubmitted and approved by District March 1, 2024. Awaiting approval signature from FHWA.
- NPDES submitted for District review March 21, 2024
- Preliminary TCP comments returned December 27, 2024

**SR 222-33M SR 222 Warren Street NB Auxiliary Lane (C-D. Lerch)  
MPMS 114108 – est let January 13, 2026**

- Placeholder for construction of added northbound direction scope of work

**SR 422-23S Ben Franklin Congested Corridor (C-D. Lerch)  
MPMS 110075 – est let July 24, 2025**

- Survey and traffic data collection completed; engineering report revised and resubmitted.
- Safety review, preliminary roadway plans, preliminary traffic signal plans and preliminary signing and pavement marking plans submitted March 11, 2024 and are under review

**SR 422-29M West Shore (US 422) Reconstruction Phase 2 Project (C-E. Armitage)  
MPMS 72814 – est let October 31, 2030**

- Evaluation of track impacts with Norfolk Southern ongoing
- Various SEPS and final TS&L resubmissions pending
- Preliminary Pavement Design Central Office/District comments received January 30, 2024
- Section PH1 Safety Review submitted for Department review November 30, 2023; meeting with Safety Review Committee held January 30, 2024
- Subsurface Boring, Sampling and Testing Contract #2 submitted March 8, 2024
- Active Project Webpage [www.422westshorebypass.com](http://www.422westshorebypass.com) for additional updates

**SR 422-PH1 West Shore Bypass – Phase 1 (C-E. Armitage)  
MPMS 114439 – est let July 15, 2027**

- Preliminary design included with MPMS 72814 – SR 422-29M

**READING AREA TRANSPORTATION STUDY  
HIGHWAY PROJECT STATUS REPORT  
MEETING April 4, 2024**

**SR 422-30M SR 422 in Sinking Spring (C-B. Rasiul)**

**MPMS 87688 - est let February 12, 2026**

- Final ROW Gap Plan approved December 8, 2023
- ROW negotiation and acquisition kick-off meeting held March 19, 2024
- Core Boring low bidder (TRC) concurrence received December 21, 2023
- Final Design progressing

**SR 662-02S Route 662 and Oley Turnpike Intersection (C-S. Sartori)**

**MPMS 105963 – est let March 25, 2027**

- Design Criteria Report Approved February 8, 2024
- Comments by NTM on No Wetland Finding Memo returned to Consultant on March 12, 2024
- Comments by Pennoni on Line and Grade Typical Section returned to Consultant on March 14, 2024

**SR 737-SLR SR 737 (Krumsville Road) Slope Repair (C-D. Molinaro)**

**MPMS 117723 – est let TBD**

- Submitted Boring contract for concurrence December 7, 2023, comments returned December 26, 23, resubmit on January 3, 2024 and approved for advertisement January 4, 2024, submitted to bidders January 26, 2024, awarded to TRC February 7, 2024
- TRC conducted soil borings and testing, week of February 19, 2024
- Proposed lab testing plan submitted March 13, 2024 approved March 20, 2024

**SR 3023-04S State Hill Road from Colony Drive to SR 222 SB Ramps (C-D. Lerch)**

**MPMS 105954 – est let July 23, 2026**

- Received Section 106 clearance January 8, 2024
- Public meeting tentatively scheduled for April 24, 2024
- Conceptual traffic control submitted for review March 5, 2024

**SR 3023-05S State Hill Road - SR 222 SB Ramps to Norfolk Southern RR (C-D. Lerch)**

**MPMS 117603 – est let December 3, 2026**

- Alternatives Analysis approved
- Revised Line, Grade and Typical Section submitted for peer review March 11, 2024

**SR 3023-06S State Hill Road - Norfolk Southern RR to Penn Avenue (C-D. Lerch)**

**MPMS 117620 – est let January 18, 2029**

- Historic Structure Resource Forms (5) reviewed and returned to the consultant for revision February 23, 2024

**READING AREA TRANSPORTATION STUDY  
HIGHWAY PROJECT STATUS REPORT  
MEETING April 4, 2024**

| <b>ACRONYM REFERENCE</b> |                                                        |
|--------------------------|--------------------------------------------------------|
| CM/LBP                   | ASBESTOS CONTAINING MATERIAL / LEAD BASED PAINT        |
| ADA                      | AMERICAN WITH DISABILITIES ACT                         |
| BCCD                     | BERKS COUNTY CONSERVATION DISTRICT                     |
| BRPA                     | BRIDGE AND ROADWAY PROGRAMMATIC AGREEMENT              |
| CE                       | CATEGORICAL EXCLUSION                                  |
| CEE                      | CATEGORICAL EXCLUSION EVALUATION                       |
| CO                       | CENTRAL OFFICE                                         |
| CRP                      | CULTURAL RESOURCES PROFESSIONAL                        |
| DCNR                     | DEPARTMENT OF CONSERVATION AND NATURAL RESOURCES       |
| DEP                      | DEPARTMENT OF ENVIRONMENTAL PROTECTION                 |
| DFV                      | DESIGN FIELD VIEW                                      |
| DO                       | DISTRICT OFFICE                                        |
| E&S                      | EROSION AND SEDIMENTATION                              |
| ESA                      | ENVIRONMENTAL SITE ASSESSMENT                          |
| FD                       | FINAL DESIGN                                           |
| FHWA                     | FEDERAL HIGHWAY ADMINISTRATION                         |
| H&H                      | HYDROLOGIC AND HYDRAULIC                               |
| HOP                      | HIGHWAY OCCUPANCY PERMIT                               |
| HRSF                     | HISTORIC RESOURCE SURVEY FORM                          |
| JD                       | JURISDICTIONAL DETERMINATION                           |
| JPA                      | JOINT PERMIT AGREEMENT                                 |
| L&G                      | LINE AND GRADE                                         |
| LGTS                     | LINE, GRADE AND TYPICAL SECTION                        |
| MPT                      | MAINTENANCE AND PROTECTION OF TRAFFIC                  |
| NOITE                    | NOTICE OF INTENT TO ENTER                              |
| NPDES                    | NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM        |
| NTP                      | NOTICE TO PROCEED                                      |
| PCSWM                    | PERSONAL COMPUTER STORM WATER MODEL                    |
| PHMC                     | PA HISTORICAL AND MUSEUM COMMISSION                    |
| PNDI                     | PENNSYLVANIA NATURAL DIVERSITY INVENTORY               |
| POA                      | POINT OF ACCESS                                        |
| PS&E                     | PLANS, SPECIFICATIONS AND ESTIMATE                     |
| QAQC                     | QUALITY ASSURANCE / QUALITY CONTROL                    |
| ROW                      | RIGHT OF WAY                                           |
| RSGER                    | RECONNAISSANCE SOILS AND GEOLOGICAL ENGINEERING REPORT |
| SEPS                     | SUBSURFACE EXPLORATION PLANNING SUBMISSION             |
| SFV                      | SCOPE AND FIELD VIEW                                   |
| SHPO                     | STATE HISTORIC PRESERVATION OFFICE                     |
| SPMP                     | SIGNING AND PAVEMENT MARKING PLAN                      |
| SUE                      | SUBSURFACE UTILITY ENGINEERING                         |
| T&E                      | THREATENED AND ENDANGERED SPECIES COORDINATION         |
| TCP                      | TRAFFIC CONTROL PLAN                                   |
| TIF                      | TECHNICALLY INFEASIBILITY FORM                         |
| TS&L                     | TYPE, SIZE AND LOCATION                                |
| USFWS                    | UNITED STATES FISH AND WILDLIFE SERVICE                |