

**READING AREA TRANSPORTATION STUDY
HIGHWAY PROJECT STATUS REPORT
MEETING JULY 9, 2026**

SR 12-03S Elizabeth Avenue (C-B. Rasiul)

MPMS 79467 - est let March 25, 2027

- Preliminary H&H Analysis resubmission anticipated July 2026
- Final TS&L conditionally approved March 27, 2026 pending H&H approval
- Preliminary ROW Plan resubmission BODD comments received April 29, 2026
- Preparation of existing Utility Location Plans ongoing
- DFV Roundabout Peer Review #2 comments received June 3, 2026
- 30% Constructability Review submission June 4, 2026

SR 12-04S Alsace Manor Intersection (C-B. Rasiul)

MPMS 110318 - est let July 15, 2027

- Final Design progressing
- Right-of-Way negotiations ongoing
- Infiltration testing to be completed by late June 2026
- NPDES Permit Application submission anticipated Summer 2026
- Subsurface Boring, Sampling, and Testing Contract (SBSTC) approved June 17, 2026
- Traffic Control Plan submission District comments received March 25, 2026
- Pavement Marking and Signing Plan submission District comments received March 25, 2026
- Final Signal Plan submission District comments received March 24, 2026
- Let date changed from October 22, 2026 to allow additional time for ROW acquisition and approval of the NPDES permit

SR 61-15M PA 61 Restoration Phase 2B, Zions Church Road to 4th Street (C-D. Molinaro)

MPMS 10867 – est let August 12, 2027

- Continuing to develop Model as Legal Document (MALD)
- CE RE-evaluation submitted for District 5 Review and Approval February 27, 2026, approved March 25, 2026
- Digital Delivery for Final Retaining Wall submitted March 6, 2026, comments returned April 3, 2026
- Black Lines for ROW update submitted to District December 23, 2026, signature sheet returned from Central Office February 27, 2026, recorded on March 31, 2026
- TSMA submitted to Borough March 11, 2026, returned for correction March 25, 2026, resubmitted April 7, 2026, comments returned to Borough April 7, 2026, resubmitted April 29, 2026, executed TSMA back from Central Office May 7, 2026
- Sidewalk Maintenance Agreement was submitted to Hamburg Borough May 27, 2026

SR 61-18S Route 61 Median Barrier South – Perry Wind (C-D. Molinaro)

MPMS 97258 – combined with MPMS 10867 – est let August 12, 2027

- 61 Median Barrier South will be included with MPMS 10867 – SR 61 Restoration Phase 2B

SR 73-06S SR 73/1005 Intersection Improvement (C-D. Molinaro)

MPMS 109222 – est let April 1, 2029

- 4(f) documentation development continues
- Working with the AMT team on updated scope, initial scope of work was published May 8, 2026

SR 183-01S Bernville Road Study – New Schaefferstown Road North (C-M. Rhan)

MPMS 117719 – est let July 27, 2028

- Need additional funding source to start PE Phase – on hold for now

**READING AREA TRANSPORTATION STUDY
HIGHWAY PROJECT STATUS REPORT
MEETING JULY 9, 2026**

SR 183-02S SR 183 / Shartlesville Road Intersection (D. Patel)
MPMS 120974 – est let TBD

- Waiting for funding to start PE phase

SR 183-03S SR 183 (Bernville Road) Lane Drop Hourglass Fix (C – M. Rhan)
MPMS 117721 – est let TBD

- Revised final alternatives analysis report submitted for review

SR 222-24S SB Auxiliary Lane-Wyomissing “Hard Shoulder” (C-M. McGuire)
MPMS 110008 – est let September 30, 2027

- The Design Field View package was resubmitted in late January 2026 and is with the Department for review
- The project will be separated into two projects that will separate the northbound and southbound improvements due to funding constraints identified during recent TIP updates
- The designer is currently in the process of revising the design schedule to address the prior change in let date and also the changes noted in bullet point 2, above
- Sign Structures are being revised to accommodate larger signs
- Right of Way acquisition is underway
- Preliminary Lighting plans were approved on June 23, 2026

SR 222-28M US 222 Widening (C-D. Molinaro)
MPMS 61972 est let October 22, 2026

- Pavement design resubmitted March 5, 2026, comments returned March 30, 2026, resubmission made June 9, 2026
- SPMS for SUP resubmitted March 5, 2026, comments returned March 31, 2026
- SUP Agreement submitted to CO December 11, 2025; preliminary approval returned from CO December 31, 2025, submitted to Richmond Twp. January 28, 2026, updated document submitted May 11, 2026 and June 8, 2026. Solicitor is ok with agreement, will recommend approval by the Township Supervisors and approval for the TSMA and Roundabout agreements.
- RRFB Signal design submitted December 22, 2025, comments returned March 9, 2026, approved as noted
- DM3 submitted March 4, 2026, comments returned April 8, 2026
- FDOM meeting held May 6, 2026
- Constructability Review meeting held May 20, 2026

SR 422-23S Ben Franklin Congested Corridor (C-M. McGuire)
MPMS 110075 – est let March 11, 2027

- Final ROW plan submitted for final plan check
- Final ROW plan approved, signed by Central Office
- Traffic signal plans comments received
- Pavement design approved
- Signing and Pavement marking plan comments received
- ADA ramps design comments received
- 901 Special Provision comments received
- E & S plan approved

READING AREA TRANSPORTATION STUDY HIGHWAY PROJECT STATUS REPORT MEETING JULY 9, 2026

SR 422-29M West Shore (US 422) Reconstruction Phase 2 Project (C-E. Armitage) MPMS 72814 – est let April 1, 2034

- Evaluation of track impacts with Norfolk Southern ongoing
- Various SEPS and final TS&L resubmissions pending
- Pavement Design resubmission District comments received June 18, 2026
- Active Project Webpage www.422westshorebypass.com for additional updates

SR 422-PH1 West Shore Bypass – Phase 1 (C-E. Armitage) MPMS 114439 – est let July 13, 2028

- Final Design progressing
- Various SEPS and final TS&L resubmissions pending
- Preliminary ROW Plan submission May 4, 2026
- Structure Foundation Report submission anticipated July 2026
- NPDES Permit pre-application meeting anticipated August 2026
- Utility kick-off meetings anticipated July 2026

SR 422-30M SR 422 in Sinking Spring (C-B. Rasiul) MPMS 87688 - est let June 24, 2027

- Final ROW Gap Plan acquisitions progressing
- Final ROW Plan submission June 6, 2026; BODD comments received June 22, 2026
- Final Design progressing
- D-4332 Pavement Type Approval submission June 12, 2026

SR 662-02S Route 662 and Oley Turnpike Intersection (C-S. Sartori) MPMS 105963 – est let February 17, 2028

- Revised Adverse Effects Report addressing CRP comments submitted on May 19, 2026
- Technical Proposal due June 30, 2026 and Price Proposal due July 6, 2026 for supplement for Digital Delivery

SR 737-SLR SR 737 (Krumsville Road) Slope Repair (C-D. Molinaro) MPMS 117723 – est let TBD

- Study complete; awaiting 2027 TIP to begin PE
- PROTECT funding obtained
- Consultant preparing offline technical proposal. Proposal will also include a traffic study for SR 737.

SR 3023-04S State Hill Road from Colony Drive to SR 222 SB Ramps (C-J. Golomb) MPMS 105954 – est let May 11, 2028

- The TS&L package (sign structure) submission date has been pushed to Q3 2026 pending review by the District Traffic Unit of a sign submission made on April 13, 2026. The review of the sign submission is expected to be completed in July 2026. In addition, the let date change of SR 3023-04S to May 11, 2028 and SR 3023-05S to May 13, 2027 required reprioritization of the Section 05S project.
- The preliminary ROW submission is now anticipated to be submitted Q3/Q4 2026. The let date change of SR 3023-04S to May 11, 2028 and SR 3023-05S to May 13, 2027 required reprioritization of the Section 05S project.
- The Final Design supplement was executed on June 8, 2026.

**READING AREA TRANSPORTATION STUDY
HIGHWAY PROJECT STATUS REPORT
MEETING JULY 9, 2026**

SR 3023-05S State Hill Road - SR 222 SB Ramps to Norfolk Southern RR (C-J. Golomb)

MPMS 117603 – est let May 13, 2027

- Railroad coordination with District Railroad Coordinator is ongoing. No updates are expected to this item until railroad coordination is completed - ongoing
- The CE document was approved on May 19, 2026
- The supplement to complete the remainder of preliminary engineering was executed on June 8, 2026
- Utility coordination is ongoing and URMS has been updated to include the latest utility conflicts
- The preliminary right-of-way plan was submitted for consultant review on June 4, 2026. Consultant review comments were provided to the designer on June 8, 2026. The resubmission is expected in July 2026.
- The preliminary engineering supplement was executed on June 8, 2026
- The final design supplement is currently being developed for input and submission into ECMS

SR 3023-06S State Hill Road - Norfolk Southern RR to Penn Avenue (C-J. Golomb)

MPMS 117620 – est let January 18, 2029

- The HRSF was approved by the District CRP and all data was input into PA-Share on April 1, 2026. A resource number and posting to Project PATH is pending review by the SHPO.
- The first Line, Grade, and Typical section submission was made for consultant review on May 5, 2026. Consultant review comments were provided back to the designer on May 14, 2026.
- The Line, Grade, and Typical section resubmission was made on May 29, 2026. The consultant review was completed and approved for District submission on June 4, 2026.
- The Line, Grade, and Typical section submission was made to the District on June 8, 2026 with a review completion date scheduled for June 26, 2026.
- The preliminary engineering supplement was executed on June 8, 2026

SR 3222-01S Lancaster (US 222 Bus) Corridor Study (C – M. Rhan)

MPMS 102161 – est let April 1, 2028

- Project coordination continues
- Work continues on preliminary corridor and intersection alternatives

**READING AREA TRANSPORTATION STUDY
HIGHWAY PROJECT STATUS REPORT
MEETING JULY 9, 2026**

<u>ACRONYM REFERENCE</u>	
ACM/LBP	ASBESTOS CONTAINING MATERIAL / LEAD BASED PAINT
ADA	AMERICAN WITH DISABILITIES ACT
BCCD	BERKS COUNTY CONSERVATION DISTRICT
BRPA	BRIDGE AND ROADWAY PROGRAMMATIC AGREEMENT
CE	CATEGORICAL EXCLUSION
CEE	CATEGORICAL EXCLUSION EVALUATION
CO	CENTRAL OFFICE
CRP	CULTURAL RESOURCES PROFESSIONAL
DCNR	DEPARTMENT OF CONSERVATION AND NATURAL RESOURCES
DEP	DEPARTMENT OF ENVIRONMENTAL PROTECTION
DFV	DESIGN FIELD VIEW
DO	DISTRICT OFFICE
E&S	EROSION AND SEDIMENTATION
ESA	ENVIRONMENTAL SITE ASSESSMENT
FD	FINAL DESIGN
FHWA	FEDERAL HIGHWAY ADMINISTRATION
H&H	HYDROLOGIC AND HYDRAULIC
HOP	HIGHWAY OCCUPANCY PERMIT
HRSF	HISTORIC RESOURCE SURVEY FORM
JD	JURISDICTIONAL DETERMINATION
JPA	JOINT PERMIT AGREEMENT
L&G	LINE AND GRADE
LGTS	LINE, GRADE AND TYPICAL SECTION
MPT	MAINTENANCE AND PROTECTION OF TRAFFIC
NOITE	NOTICE OF INTENT TO ENTER
NPDES	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM
NTP	NOTICE TO PROCEED
PCSWM	PERSONAL COMPUTER STORM WATER MODEL
PHMC	PA HISTORICAL AND MUSEUM COMMISSION
PNDI	PENNSYLVANIA NATURAL DIVERSITY INVENTORY
POA	POINT OF ACCESS
PS&E	PLANS, SPECIFICATIONS AND ESTIMATE
QAQC	QUALITY ASSURANCE / QUALITY CONTROL
ROW	RIGHT OF WAY
RSGER	RECONNAISSANCE SOILS AND GEOLOGICAL ENGINEERING REPORT
SEPS	SUBSURFACE EXPLORATION PLANNING SUBMISSION
SFV	SCOPE AND FIELD VIEW
SHPO	STATE HISTORIC PRESERVATION OFFICE
SPMP	SIGNING AND PAVEMENT MARKING PLAN
SUE	SUBSURFACE UTILITY ENGINEERING
T&E	THREATENED AND ENDANGERED SPECIES COORDINATION
TCP	TRAFFIC CONTROL PLAN
TIF	TECHNICALLY INFEASIBILITY FORM
TS&L	TYPE, SIZE AND LOCATION
USFWS	UNITED STATES FISH AND WILDLIFE SERVICE